

	<p align="center">CHIEF PROJECT MANAGER (FLYOVER) 1 PUBLIC WORKS DEPARTMENT GOVT. OF DELHI MUKARBA CHOWK, G. T. KARNAL ROAD, DELHI - 110033</p> <p align="center">Ph: 011-27691871, Fax No.: 011-27691971 E-Mail: cpmpwddelhif1@gmail.com</p>	
---	--	---

F. No. 23(29-I)/CPM/F 1/PWD/2015/

2185

Date: -

28-9-15

Inspection Note

Sub: - Inspection Note for the work of "Comprehensive Development of Corridor (Outer Ring Road) between Vikaspuri to Meera Bagh."

Inspected the site of Vikaspuri to Meerabagh Project on 26.09.2015 along with the EE, F-132 and DPM of M/s. Simplex.


First, went to the Najafgarh Drain where reinforcement for deck slab of one span on R.H.S. was being placed. Few shear studs on the girders were not properly welded. It was directed to remove and re-weld the same. It has already been directed that all the shear studs should be properly checked. EE was also directed to ensure that all the bolts of the girders are properly torqued before casting of deck slab.

Then, took the round of the site. At one location, after PVR Sonia Red Light on L.H.S., tiles in footpath were being fixed. It was directed to ensure that the kerb stones should be so fixed that there is minimum requirement of filling the gap between the tiles and the kerb stones with cement/mortar. The various patterns of the tiles were also got prepared and the EE was directed to adopt one of them.

In the site office, reviewed the various activities including casting and erection of wing segments, concreting in like lateral stitch, shear resistor and studs, fixing of vertical bearing etc. The status of load testing was also enquired which has not been started despite repeated requests by the undersigned. Representative of the agency informed that they are targeting to start the load testing by 15th Oct.' 2015 and by that time, the agency should prepare the span by laying the wearing course.

The status of erection of steel girders on L.H.S. service road and fabrication and erection of girders of elevated corridor in Najafgarh Drain was also enquired. The agency was not having any firm programme of fabrication and erection of steel girders of elevated corridor. The EE was directed to immediately call a meeting with the fabricator and Vice-President of the agency within coming week.

The other activities like under deck finishing, fixing of rain water pipe etc. are also not going on. The agency was directed to take up all the activities simultaneously so as to complete the project at the earliest.



 Chief Project Manager
 (Flyover) 1, PWD

Copy to:-

- (1) The E-in-Chief (Projects), (Flyover) 1, PWD, 12th Floor, MSO Building, I.P. Estate, New Delhi for kind information please.
- (2) The OSD (PWD) to Minister, O/o of the Minister, Power, PWD, Health, Industries & Home, GNCTD, A-Wing, 7th Level, Delhi Secretariat, I.P. Extension, New Delhi-110002 for kind information please.
- (3) The Executive Engineer, FPD, F-132 for information & necessary action please.



 Chief Project Manager