


	<p align="center"><b>CHIEF PROJECT MANAGER (FLYOVER) 1 PUBLIC WORKS DEPARTMENT GOVT. OF DELHI MUKARBA CHOWK, G. T. KARNAL ROAD, DELHI - 110033</b></p> <p align="center">Ph: 011-27691871, Fax No.: 011-27691971 E-Mail: <a href="mailto:cpmpwddelhi1@gmail.com">cpmpwddelhi1@gmail.com</a></p>	
-----------------------------------------------------------------------------------	-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------	-------------------------------------------------------------------------------------

F. No. 23(23) (I)/CPM/F 1/PWD/2015/

2322

Date: - 14-10-15

**Inspection Note**

**Name of work: - Comprehensive Development of Corridor (Outer Ring Road) between Mukarba Chowk to Wazirabad Chowk.**

Inspected the site of Jagatpur flyover along with Executive Engineer, F-11 and Project Manager of M/s. CEC on 12.10.2015 where first lift in one-third portion of one module of box girder has been casted.

For completion of Jagatpur flyover, it has been informed that the agency has not fabricated the inner shutter for second module. The matter was discussed with the Project Manager who committed that this shutter will be fabricated within two weeks. The agency was also directed to expedite the placing of shutter and reinforcement for the second lift where the first lift has been casted so that there is a minimum gap between the first pour and the second pour. Before pouring the concrete in second pour, loose concrete from the top of web walls should be properly removed.

The matter was also discussed with NDPL for shifting of their damaged cable at Jagatpur Chowk which they committed to shift within 2 days.

Also took the round of the site around Jagatpur where the agency was directed to immediately take up the widening of road on R.H.S. (of road going towards Jagatpur). The drain work on the extreme L.H.S. should also be expedited so that the same is completed by Nov. end. The Project Manager of M/s. CEC was directed to submit a detailed program of Jagatpur flyover as this is the most critical structure in the entire stretch.

14/10  
O/c Chief Project Manager  
(Flyover) 1, PWD

**Copy to:-**

- (1) The E-in-C (Projects), PWD, 12<sup>th</sup> Floor, MSO Building, I.P. Estate, New Delhi for kind information please.
- (2) The Pr. Chief Engineer (Projects), PWD, 9<sup>th</sup> Floor, MSO Building, I.P. Estate, New Delhi for kind information please.
- (3) The OSD (PWD) to Minister, O/o of the Minister, Power, PWD, Health, Industries & Home, GNCTD, A-Wing, 7<sup>th</sup> Level, Delhi Secretariat, I.P. Extension, New Delhi-110002 for kind information please.
- (4) The Executive Engineer, F-11 for information & necessary action please.

14/10  
O/c Chief Project Manager