

	<p align="center"><b>CHIEF PROJECT MANAGER (FLYOVER) 1 PUBLIC WORKS DEPARTMENT GOVT. OF DELHI MUKARBA CHOWK, G. T. KARNAL ROAD, DELHI - 110033</b></p> <p align="center"><b>Ph: 011-27691871, Fax No.: 011-27691971 E-Mail: <a href="mailto:cpmpwddelhifl@gmail.com">cpmpwddelhifl@gmail.com</a></b></p>	
---	--	---

F. No. 23(23) (I)/CPM/F.1/PWD/2015/ 2797

Date: 14-12-15

**Inspection Note**

**Name of work: - Comprehensive Development of Corridor (Outer Ring Road) between Mukarba Chowk to Wazirabad Chowk.**

Inspected the site of Mukarba Chowk to Wazirabad along with EE, F-11, PWD and Project Manager of M/s. CEC on 10.12.2015.

First, went to the Libaspur Bridge where deck slab of two spans have been completed. The erection of precast beams in the last span has also been completed. The Project Manager of M/s. CEC was directed to expedite the various activities so as to complete this bridge by 31<sup>st</sup> Dec.' 2015. The EE, F-11 was advised to monitor the various activities on day to day basis.

Then, went to the Bhalswa Bridge where paver tiles in one side footpath was being laid. The edges of the certain paver blocks were damaged and it was directed to remove such damaged paver tiles. While laying the paver tiles, the surface compactor/vibrator should be used to ensure the proper levelling.

Then, went to Burari Chowk flyover where works of ramp, crash barrier etc. were in progress. The work of A-1 ramp needs to be expedited. While fixing the shutter for crash barrier and central verge, it was directed to check the reinforcement and ensure its proper line and level. As per directions of the Hon'ble Minister, PWD, this flyover is to be opened to the traffic by 31<sup>st</sup> Dec.' 2015 and accordingly all the pending activities should be completed well in time.

Then, went to Bhalswa Chowk flyover where reinforcement for one deck slab was in progress and erection of steel girder for other span was in progress. The progress of ramps is not satisfactory. The matter was also discussed with the Managing Director of M/s. P&R to expedite the erection process.

Then, in the office, reviewed the various other activities with the Project Manager of M/s. CEC and the EE, F-11. It was also directed to enhance the number of rollers in the ramps of Bhalswa flyover and ensure sufficient quantity of sand and fly ash for completion of ramps at the earliest.

The work of construction of footpath near the flyovers, which are going to be opened shortly, should also be completed on priority.

*d* Chief Project Manager  
(Flyover) 1, PWD

**Copy to:-**

- (1) The E-in-C (Projects), PWD, 12<sup>th</sup> Floor, MSO Building, I.P. Estate, New Delhi for kind information please.
- (2) The Pr. Chief Engineer (Projects), PWD, 9<sup>th</sup> Floor, MSO Building, I.P. Estate, New Delhi for kind information please.
- (3) The OSD (PWD) to Minister, O/o of the Minister, Power, PWD, Health, Industries & Home, GNCTD, A-Wing, 7<sup>th</sup> Level, Delhi Secretariat, I.P. Extension, New Delhi-110002 for kind information please.
- (4) The Executive Engineer, F-11, PWD for information & necessary action please.

*d* Chief Project Manager