

	<p align="center"><b>CHIEF PROJECT MANAGER (FLYOVER) 1 PUBLIC WORKS DEPARTMENT GOVT. OF DELHI MUKARBA CHOWK, G. T. KARNAL ROAD, DELHI - 110033</b></p>	
<p align="center">Ph: 011-27691871, Fax No.: 011-27691971 E-Mail: <a href="mailto:cpmpwddelhif1@gmail.com">cpmpwddelhif1@gmail.com</a></p>		<p align="center">एक कदम स्वच्छता की ओर</p>

F. No. 23(23) (I)/CPM/F 1/PWD/2016/

344

Date: 8-2-16

Inspection Note

**Name of work: - Comprehensive Development of Corridor (Outer Ring Road) between Mukarba Chowk to Wazirabad Chowk.**

Inspected the site of Mukarba Chowk to Wazirabad along with EE, F-11, PWD and Project Manager of M/s. CEC on 04.02.2016.


First, inspected the site of Libaspur Bridge where casting of approach slab on A-1 side and works of approach road and footpath were in progress. It was directed to complete all pending works before 15<sup>th</sup> Feb. 2016.

Then, went to the site of Bhalswa Bridge where level of the footpath tiles were not proper. It was directed to remove all these tiles and re-fix the same. All the tiles having damaged edges/corners should be rejected.

Then, went to the Burari flyover where fixing of kerb stones in central verge in A-1 ramp, grinding/painting of crash barrier/central verge etc. were in progress. Certain rectifications in the road surface were suggested on L.H.S. of A-1 ramp. Certain patches on road near the central verge has not been completed properly which should be cut and re-laid. Road work near the expansion joints on deck should also be rectified along the crash barrier and central verge. The Project Manager of M/s. CEC was directed to personally monitor all these rectifications and the same should be completed on top priority.


Then, inspected the site of Jagatpur flyover and reviewed the progress which needs to be expedited. Sequencing of casting was also discussed in detail and matter was also discussed with Mr. P.G. Venkatraman of M/s. LTR to suggested some better options as casting of box girder with stage pre-stressing is taking a lot of time especially in the nallah and NH-1.

Executive Engineer, F-11 was directed to call a meeting with LTR on priority

  
 de Chief Project Manager  
 (Flyover) 1, PWD

Copy to:-

- (1) The E-in-C (Projects), PWD, 12<sup>th</sup> Floor, MSO Building, I.P. Estate, New Delhi for kind information please.
- (2) The Pr. Chief Engineer (Projects), PWD, 9<sup>th</sup> Floor, MSO Building, I.P. Estate, New Delhi for kind information please.
- (3) The OSD (PWD) to Minister, O/o of the Minister, Power, PWD, Health, Industries & Home, GNCTD, A-Wing, 7<sup>th</sup> Level, Delhi Secretariat, I.P. Extension, New Delhi-110002 for kind information please.
- (4) The Executive Engineer, F-11, PWD for information & necessary action please.

  
 de Chief Project Manager