

	<p align="center">CHIEF PROJECT MANAGER (FLYOVER) 1 PUBLIC WORKS DEPARTMENT GOVT. OF DELHI MUKARBA CHOWK, G. T. KARNAL ROAD, DELHI – 110033</p> <p align="center">Ph: 011-27691871, Fax No.: 011-27691971 E-Mail: cpmpwddelhif1@gmail.com</p>	 एक कदम स्वच्छता की ओर
---	---	--

F. No. 23(23) (I)/CPM/F 1/PWD/2016/ 586

Date: 1-3-16

Inspection Note


Name of work: - Comprehensive Development of Corridor (Outer Ring Road) between Mukarba Chowk to Wazirabad Chowk.

Inspected the site of Mukarba Chowk to Wazirabad along with EE, F-11, PWD and Project Manager of M/s. CEC on 29.02.2016.

First, inspected the site of Bhalswa flyover which is to be completed by 31st March' 2016. The last deck slab has been casted early in the morning and curing was in progress. The GSB in A-2 ramp was in progress. The progress of A-1 ramp was not satisfactory as erection of panel and filling in the ramp needs to be expedited. The EE, F-11 expressed that there is a shortage of T&P like rollers, tippers, excavators etc. and the matter was discussed with Mr. Yadav, Assistant Vice-President of M/s. CEC to increase the resources immediately. The Project Manager of M/s. CEC was directed to continuously monitor the progress as time left is not much. The EE, F-11 was directed to ensure proper line and level of central verge and crash barriers so that minimum repair is required at the later date.

Then, went to Mukundpur flyover where progress of ramp is almost NIL. The EE, F-11 informed that due to lack of T&P, work in these ramps is not going on in full swing by the agency. The Project Manager of M/s. CEC informed that they will complete the casting of deck slab of L.H.S. carriageway by 10th March' 2016. The Project Manager of M/s. CEC was directed to immediately enhance the resources to complete the ramps before 31st March' 2016.


The EE, F-11 was also directed to call a meeting with Mr. V.S. Yadav immediately. It was again pointed out that as already directed by Hon'ble Minister, PWD on Saturday i.e. on 27.02.2016, L.H.S. of Mukundpur and Bhalswa flyover have to be opened to traffic by 31st March' 2016. Accordingly, resources should be enhanced. The EE, F-11 was also directed to prepare a list of ramps to be completed and workout the resources actually deployed and realistic requirements to be discussed with Mr. Yadav in the meeting.



1/3/16
**Chief Project Manager
(Flyover) 1, PWD**

Copy to:-

- (1) The E-in-C (Projects), PWD, 12th Floor, MSO Building, I.P. Estate, New Delhi for kind information please.
- (2) The Pr. Chief Engineer (Projects), PWD, 9th Floor, MSO Building, I.P. Estate, New Delhi for kind information please.
- (3) The OSD (PWD) to Minister, O/o of the Minister, Power, PWD, Health, Industries & Home, GNCTD, A-Wing, 7th Level, Delhi Secretariat, I.P. Extension, New Delhi-110002 for kind information please.
- (4) The Executive Engineer, F-11, PWD for information & necessary action please.



1/3
Chief Project Manager