

	<p align="center">CHIEF PROJECT MANAGER (FLYOVER) 1 PUBLIC WORKS DEPARTMENT GOVT. OF DELHI MUKARBA CHOWK, G. T. KARNAL ROAD, DELHI - 110033</p> <p align="center">Ph: 011-27691871, Fax No.: 011-27691971 E-Mail: cpmpwddelhi1@gmail.com</p>	 <p align="center">एक कदम स्वच्छता की ओर</p>
---	---	--

F. No. 23(23) (I)/CPM/F 1/PWD/2016/ 608

Date: 3-3-16

Inspection Note

Name of work: - Comprehensive Development of Corridor (Outer Ring Road) between Mukarba Chowk to Wazirabad Chowk.

Inspected the site of Mukarba Chowk to Wazirabad along with EE, F-11, PWD and DPM of M/s. CEC on 03.03.2016. The Project Manager of M/s. CEC was not well.

First, went to Burari Chowk flyover to see the progress of rotary below the flyover. Lot of malba was found scattered within the rotary and it was directed to remove the same within two days positively. The kerb stones have not been fixed properly and at many places, the same have fallen down. All the kerb stones should be properly fixed. The road work in the rotary also needs improvement maintaining proper line and level.

Then, went to Bhalswa flyover and reviewed the progress of ramps and casting of crash barrier and central verge. The DPM of M/s. CEC informed that they will be completing the A-2 ramp in all respects by 20th March' 2016 and crash barrier and central verge of both sides carriageway will also be completed by 20th March' 2016. However, the progress of A-1 ramp is not satisfactory and erection of RE wall panel and filling needs to be expedited. The representative Engineer of M/s. REIPL was not at site and it was directed to call a meeting with Yadav, Asst. Vice-President of M/s. CEC and Engineers of M/s. REIPL to ensure that the A-1 ramp is also completed before 31st March' 2016 so that this flyover is opened to the traffic by 31st March' 2016 as directed by Hon'ble Minister, PWD.

The status of construction of ramp of Mukundpur flyover was also enquired and the EE, F-11 informed that the T&P to expedite the progress of these ramps have not been increased to the required extent till date. The EE, F-11 was directed to flag all these issues during the meeting with Mr. Yadav.

3/3/16
o/c Chief Project Manager
(Flyover) 1, PWD

Copy to:-

- (1) The E-in-C (Projects), PWD, 12th Floor, MSO Building, I.P. Estate, New Delhi for kind information please.
- (2) The Pr. Chief Engineer (Projects), PWD, 9th Floor, MSO Building, I.P. Estate, New Delhi for kind information please.
- (3) The OSD (PWD) to Minister, O/o of the Minister, Power, PWD, Health, Industries & Home, GNCTD, A-Wing, 7th Level, Delhi Secretariat, I.P. Extension, New Delhi-110002 for kind information please.
- (4) The Executive Engineer, F-11, PWD for information & necessary action please.

3/3/16
o/c Chief Project Manager