

	<p align="center">CHIEF PROJECT MANAGER (FLYOVER) 1 PUBLIC WORKS DEPARTMENT GOVT. OF DELHI MUKARBA CHOWK, G. T. KARNAL ROAD, DELHI - 110033</p> <p align="center">Ph: 011-27691871, Fax No.: 011-27691971 E-Mail: cpmpwddelhif1@gmail.com</p>	
---	--	---

F. No. 23(23) (I)/CPM/F 1/PWD/2016/ 720

Date: 21-3-16

Inspection Note

Name of work: - Comprehensive Development of Corridor (Outer Ring Road) between Mukarba Chowk to Wazirabad Chowk.

Inspected the site of Mukarba Chowk to Wazirabad along with EE, F-11, PWD and Project Manager of M/s. CEC on 19.03.2016.


First, inspected the site of Bhalswa flyover and reviewed the progress of ramps and casting of crash barriers. The laying of WMM was in progress in A2 ramp but the progress of A1 ramp was far from satisfactory. The speed of casting of crash barrier in deck portion as well as in ramp portion needs to be expedited. The progress of work of casting of friction slab in A1 ramp also needs to be expedited.

Then went to Mukundpur site and reviewed the steel reinforcement of portal beam which was almost ready for casting. Certain correction were suggested in reinforcement to ensure proper cover of concrete. It was also directed to bend the hooks of the stirrups properly. The reinforcement of pedestal was yet to be laid in position. The arrangements of the site shuttering was also discussed and it was directed that proper side support should be provided to avoid any bulging of shutter during casting. The PM of CEC has informed that they are taking enough precaution to avoid any bulging. EE, F-11 was directed to properly check the reinforcement and shuttering before allowing casting.

Then went to the site of Jagatpur flyover where the deshuttering of module recently post tensioned was in progress as the site is also to be handed over to CPM F-5 for completion of parallel road in this portion. At few locations minor honey combing was noticed at the bottom of box girder and EE F-11 was directed to ensure proper grouting and repair of such portion.


Status of laying of bye-pass drain pipe along Jagatpur road was enquired which is in progress but needs to be expedited.

Then in the site office, reviewed the all items with PM, CEC and it was directed that as per last commitment to Hon'ble Minister PWD, one side Mukundpur flyover and Bhalswa flyover are to be opened for traffic on 31.03.2016 and as on date these targets seem to be failing. All efforts should be made by deploying required resources and working 24 hours a day to achieve the completion of these flyovers at the earliest.


 Chief Project Manager
(Flyover) 1, PWD

Copy to:-

- (1) The E-in-C (Projects), PWD, 12th Floor, MSO Building, I.P. Estate, New Delhi for kind information please.
- (2) The Pr. Chief Engineer (Projects), PWD, 9th Floor, MSO Building, I.P. Estate, New Delhi for kind information please.
- (3) The OSD (PWD) to Minister, O/o of the Minister, Power, PWD, Health, Industries & Home, GNCTD, A-Wing, 7th Level, Delhi Secretariat, I.P. Extension, New Delhi-110002 for kind information please.
- (4) The Executive Engineer, F-11, PWD for information & necessary action please.


 Chief Project Manager