

	<p align="center">CHIEF PROJECT MANAGER (FLYOVER) 1 PUBLIC WORKS DEPARTMENT GOVT. OF DELHI MUKARBA CHOWK, G. T. KARNAL ROAD, DELHI - 110033</p> <p align="center">Ph: 011-27691871, Fax No.: 011-27691971 E-Mail: cpmpwddelhi1@gmail.com</p>	
--	---	--

F. No. 23(28-I)/CPM/F 1/PWD/2016/

982

Date: - 22-4-16

Inspection Note

Sub: - Inspection Note for the work of "Comprehensive Development of Corridor (Outer Ring Road) between Madhuban Chowk to Mukarba Chowk."

Inspected the site of Madhuban Chowk to Mukarba Chowk along with SE, F-14 and Project Manager of M/s. ITD Cementation on 22.04.2016 and following are the observations: -

- ✓ Two samples of colour scheme of anti-carbonation paint were prepared but few more, as already suggested, have not prepared. The same should be expedited.
- ✓ The status of line and level of manhole cover and quality of fixing of paver tile was also discussed in detail. The SE, F-14 was directed to check the entire footpath from one end to the other end and rectification should be carried out in a systematic manner under close supervision. During earlier inspections, it was noticed that paver tiles were not being fixed properly. It was directed to attain the perfect level of manhole cover with adjoining tiles as well as line and level of paver tiles should be maintained. While laying the paver tiles, proper compaction should be ensured. It was also directed that paver tiles should be fixed only after sealing of joints of drain as already directed earlier.
- ✓ The status of under deck finishing was also enquired and it was directed to carry out the same span by span and get it checked from PWD officials. The SE, F-14 was directed to ensure that anti-carbonation paint is allowed only after proper under deck finishing.
- ✓ The construction of footpath on the extreme end of L.H.S. along the building lines has not been started till date despite repeated directions by the undersigned. It is a time consuming activity and the SE, F-14 was directed to get the same started in his presence. There may be some resistance from the building owners initially but that has to be tackled down as the same has already been done in other stretches.
- ✓ The issue of fixing of tuck tile and its continuity was also discussed in detail and it was directed to follow the norms and the continuity of the tuck tile should be ensured.
- ✓ The finishing of facia panels and RE wall panels should also be started by the agency which is also pending for a long time.
- ✓ The SE, F-14 was again directed that deficiency list should be prepared on priority and all deficiencies should be got attended from one end to other under close supervision of PWD officials.
- ✓ The inside of the spine segments should also be get cleaned and inspected as already directed earlier on number of occasions.
- ✓ The quality of the bituminous work, done near A-1 Ramp on R.H.S. recently, apparently seems to be not proper which should be got rectified on priority.

The SE, F-14 was also directed to prepare a list of pending activities and the agency should be directed to complete the same by enhancing the various resources at the earliest.

ok **Chief Project Manager
(Flyover) 1, PWD**

Copy to:-

- (1) The E-in-Chief, PWD, 12th Floor, MSO Building, I.P. Estate, New Delhi for kind information please.
- (2) The Pr. Chief Engineer (Projects), PWD, 9th Floor, MSO Building, I.P. Estate, New Delhi for kind information please.
- (3) The OSD (PWD) to Minister, O/o of the Minister, Power, PWD, Health, Industries & Home, GNCTD, A-Wing, 7th Level, Delhi Secretariat, I.P. Extension, New Delhi-110002 for kind information please.
- (4) The Superintending Engineer, F-14, PWD for information & necessary action please.

o/c **Chief Project Manager**