

CHIEF PROJECT MANAGER (FLYOVER) 1

PUBLIC WORKS DEPARTMENT GOVT. OF DELHI

MUKARBA CHOWK, G. T. KARNAL ROAD, DELHI – 110033

Ph: 011-27691871, Fax No.: 011-27691971 E-Mail: cpmpwddelhif1@gmail.com



Date: - 22-4-16

F. No. 23(24-I)/ CPM/F 1/PWD/2016/

983

Inspection Note

Sub: - Inspection Note for the work of "Comprehensive Development of Corridor (Outer Ring Road) between Mangolpuri to Madhuban Chowk".

Inspected the site of Mangolpuri to Madhuban Chowk along with the PM, F-15 and Project Manager of M/s. ITD Cementation on 22.04.2016.

Started the inspection from Madhuban Chowk side on R.H.S. and following are the observations: -

- On enquiry of status regarding rectification of footpath and level of manhole covers, the PM, F-15 informed that they have started the process of checking and rectification from A-1 side from one end to the other. It was directed to ensure that level of each and every manhole is properly checked and rectified. It was also directed to ensure that all the paver tiles are properly fixed and levelled, after proper sealing the joints of drain cover as already directed on number of times.
- No anti-carbonation painting was in progress and it was informed that the material is yet to be received at site for a long time. The same should be expedited.
- The status of under deck finishing was enquired. A lot needs to be done on under deck finishing especially the finishing of joints of horizontal and vertical fins with sides of spine segments, repair around the stubs and filling of pin-holes and grinding of concrete joints. It should be expedited by deploying more number of gangs and painting anti-carbonation paint should be allowed in a particular span only after proper checking of under deck finishing. This exercise should be carried out span by span.
- ✓ Fixing of arrangement of funnel in rain water pipe was also discussed and finalised. The PM, F-15 suggested to provide a reducer of 250 mm dia x 160 mm dia.
- It was also directed to clear the malba from the green belts which was found lying at many locations.
- ✓ Recently, the bituminous work was done on service road near Deepali Chowk on L.H.S. where certain deficiencies were noticed and PM, F-15 was directed to get the same rectified on priority.
- The finishing of facia panels, RE wall panels etc. should also be started in full swing which is pending for a long time.
- ✓ The agency was also directed to expedite the fixing of brackets on street light poles on at-grade roads on priority.
- ✓ The status of cleaning of inside of the spine segments and inspection of the entire elevated corridor was also enquired. It is still pending which should be carried out on priority.

Finally, the agency was directed to complete all the pending activities, by increasing the various resources, at the earliest.

Chief Project Manager (Flyover) 1, PWD

Copy to:-

- (1) The Engineer-in-Chief, PWD, 12th Floor, MSO Building, I.P. Estate, New Delhi for kind information please.
- (2) The Pr. Chief Engineer (Projects), PWD, 9th Floor, MSO Building, I.P. Estate, New Delhi for kind information please.
- The OSD (PWD) to Minister, O/o of the Minister, Power, PWD, Health, Industries & Home, GNCTD, A-Wing, 7th Level, Delhi Secretariat, I.P. Extension, New Delhi-110002 for kind information please.

(4) The Project Manager, F-15, PWD for information and n.a. please.

Chief Project Manager