

| | | |
|---|--|---|
|  | <p align="center">CHIEF PROJECT MANAGER (FLYOVER) 1 PUBLIC WORKS DEPARTMENT GOVT. OF DELHI MUKARBA CHOWK, G. T. KARNAL ROAD, DELHI - 110033</p> <hr/> <p align="center">Ph: 011-27691871, Fax No.: 011-27691971 E-Mail: cpmpwddelhifl@gmail.com</p> |  <p align="center">एक कदम स्वच्छता की ओर</p> |
|---|--|---|

F. No. 23(23) (I)/CPM/F 1/PWD/2016/ 1139

Date: 27-4-16

Inspection Note

Name of work: - Comprehensive Development of Corridor (Outer Ring Road) between Mukarba Chowk to Wazirabad Chowk.

Inspected the site of Mukarba Chowk to Wazirabad along with EE, F-11, and Project Manager of M/s. CEC on 27.04.2016.

First, went to the Jagatpur flyover location and reviewed the status of casting of box girders in drain portion. The work is held up for want of metallic sheathing duct. The matter was discussed with M/s. Dynamic cables and Mr. Narayan of M/s. CEC who intimated that ducts have already been dispatched and likely to be received within 2-3 days. More efforts needs to be made in the nallah portion and module A-1-P-1-P-2-P-3 to complete the box girders. The concerned DPM of M/s. CEC was directed to submit a detailed programme of casting of box girder in different spans.

Then, went to Loop-2, L.H.S. where for want of L-bolts, certain portion of the crash barrier has not been casted which should be expedited.

The remaining portion of the RE wall of loop-2 near Mukundpur junction should also be expedited.

Then, went to the approach of loop-1 where certain rectification in sealing the joints of RC wall with old RE wall needs to be done. It was directed to properly seal these joints to avoid any seeping out of sand.

Then, went to Bhalswa flyover where two expansion joints have been casted on L.H.S. and two are still remaining. The Project Manager of M/s. CEC intimated that they will be casting these two joints by today night. Regarding load test, the same has not been started yet. The PM, M/s. CEC informed that they are starting the load test immediately.

Then, in the office, discussed the various pending activities in detail. The programme of casting of dirt wall of Mukundpur on A-1 side and A-2 side, completion of A-1 ramp and A-2 ramp, casting of one remaining solid slab of loop-1, fabrication and erection of obligatory spans of loops, etc. were discussed in detail.

Some quantity of 50 mm plate is still to be delivered at fabrication yard due to which obligatory spans have not been fabricated completely. One fabricator M/s. AIMIL has not started the erection work due to certain disputes with M/s. CEC though the fabricated material of span P-21__ P-22 in loop-2 and some material for Jagatpur flyover have been received at site. M/s. CEC informed that they will be resolving the dispute hopefully by today.

Certain bearings which were damaged in Mukundpur flyover on R.H.S. have been sent back to M/s. Sanfield and the EE, F-11 was directed to monitor its proper replacement/rectification. After detailed discussion, the Project Manager of M/s. CEC informed that they are targeting to complete the L.H.S. of Mukundpur flyover by 25th May' 2016.


The status of footpath, cycle track etc. was also enquired on which almost no activity is going on. The Project Manager of M/s. CEC informed that they have finalised the fixing agencies for tiles and

cycle tracks and progress will be seen after 3-4 days. It was directed to complete all these activities before onset of monsoon.

The EE, F-11 and Project Manager of M/s. CEC were also directed to prepare a list of all the pending activities at different locations, chalk out a firm programme for its completion and monitor the same closely.

Copy to:-

- (1) The Engineer-in-Chief, PWD, 12th Floor, MSO Building, I.P. Estate, New Delhi for kind information please.
- (2) The Pr. Chief Engineer (Projects), PWD, 9th Floor, MSO Building, I.P. Estate, New Delhi for kind information please.
- (3) The OSD (PWD) to Minister, O/o of the Minister, Power, PWD, Health, Industries & Home, GNCTD, A-Wing, 7th Level, Delhi Secretariat, I.P. Extension, New Delhi-110002 for kind information please.
- (4) The Executive Engineer, F-11, PWD for information & necessary action please.


Chief Project Manager
(Flyover) 1, PWD


Chief Project Manager