


INSPECTION NOTE:- WCD building at Lajpat Nagar

The inspection of above work has been carried out today dated 08.12.2015 at 11:00 AM alongwith AE/EE and Agency Engineer Mr. Sonu but felt upset with no progress with reference to earlier inspection dated 24.11.2015 and commitment made during that time. Therefore the following activity has to be carried out step by step so that as committed earlier by agency to handover latest by 28.12.2015 is to be complied positively otherwise necessary action has to be taken by EE as per agreement condition. The labour employed is too less i.e.25 Nos. though at least 60 to 80 or 100 labour is required for doing following jobs in chronological manner:-

- 1 Finishing of toilet work in which civil are dado / flooring / finishing / fitting etc. work in progress and can be completed to make it functional - 2 nos. toilet block. T.d 20.12.2015.
- 2 The ground floor hall 4 nos. and 2 nos. small can be finalized by painting / cleaning / fixing grill / window etc i/e electrical work. T.d 22.12.2015
- 3 Removal of complete dismantle material from first floor i/c ground floor complex in hall / verandah i.e A.C. Sheet / false ceiling / roofing / window material etc. T.d 15.12.2015.
- 4 Stacking of malba from first floor / ground floor at outside building location. T.d15.12.2015
- 5 Stacking T&P i/c scaffolding etc unusable material from the ground floor complex. T.d12.12.2015.
- 6 Stacking of all stone slab / building material / other useful material for construction work in outside verandah /one room. T.d 13.12.2015.
- 7 Conversion of Toilet into room /toilet layout as per there requirement dated 24.11.2015 inspection work could be completed. T.d 25.12.2015.
- 8 Completion of first floor work i.e Hall work / toilet work etc. including plastering / window / door etc. T.d 26.12.2015.

This has been observed by the undersigned that site is used as store.

Other various finishing work could be finalized latest by 27.12.2015 as committed earlier for handing over of project.


Superintending Engineer
South East (M), PWD,
Sukhdev Vihar, New Delhi

U.O.No.:23(16)/SE(M)/PWD/2015-16/ 288

Dated: 8-12-15

Copy to:-

1. The Chief Engineer (South), PWD, 7th floor, MSO Bldg, I.P.Estate, New Delhi.
2. The Executive Engineer, building Sh. S.K.Sinha, Hauz Khas, ND.
3. Sh. S.K.Verma, Assistant Engineer
4. G/File