

	<p align="center"><b>CHIEF PROJECT MANAGER (FLYOVER) 1 PUBLIC WORKS DEPARTMENT GOVT. OF DELHI MUKARBA CHOWK, G. T. KARNAL ROAD, DELHI - 110033</b></p> <p align="center"><b>Ph: 011-27691871, Fax No.: 011-27691971 E-Mail: cpmpwddelhif1@gmail.com</b></p>	
---	---	---

F. No. 23(29-I)/CPM/F 1/PWD/2016/

1185

Date: - 3-5-16

**Inspection Note**

**Sub: - Inspection Note for the work of "Comprehensive Development of Corridor (Outer Ring Road) between Vikaspuri to Meera Bagh."**

Inspected the site of Vikaspuri to Meerabagh Project on 03.05.2016 along with the Superintending Engineer, F-12 and Project Manager of M/s. Simplex.

First, went to the elevated corridor portion from A-1 side ramp. It was observed that only 2-3 grinders were deployed for finishing of crash barrier/central verge and not much labour was found working there. The work of BC on R.H.S., deck of elevated corridor is also held up due to some payment issue with the bituminous agency.

The work of casting of crash barrier at the start of ramp in L.H.S. has not been started for a long time. The agency was directed to immediately complete the crash barrier so that the road work is also completed in the A-1 ramp.

Then, took the round of the site and it was observed that not much of the labour was working on the footpaths, roads, drains etc.

Then, went to the elevated corridor through A-2 ramp where the expansion joints have been fixed. It was observed that some minor honeycombing was visible and the SE, F-12 was directed to get it rectified after injection grouting etc. All the locations of expansion joints should be thoroughly checked after concreting to ensure that there is no honeycombing.

Then, went to the 25 mtr. span, above Najafgarha drain where concreting has to be started today and reviewed the reinforcement. It was directed to place proper cover below the reinforcement and also to plug the gap between different shuttering plates to avoid any leakage of slurry. The Project Manager of M/s. Simplex was also directed to immediately submit the detailed programme of the pending activities and the SE, F-12 was directed to call a meeting with Mr. P. Sen Gupta of M/s. Simplex.

Overall, it was observed that not much labour is working at site and the work is going on without any firm target date in mind.

During earlier inspections, it was directed to start the work of kerb channels in elevated corridor but the same has also not been started. The finishing of central verge and kerb stones has also not been started till date. All these activities are time consuming and should be taken up in full swing after deploying required resources at different locations simultaneously.

3/5/16  
OC Chief Project Manager  
(Flyover) 1, PWD

**Copy to:-**

- (1) The Engineer-in-Chief, PWD, 12<sup>th</sup> Floor, MSO Building, I.P. Estate, New Delhi for kind information please.
- (2) The Pr. Chief Engineer (Projects), PWD, 9<sup>th</sup> Floor, MSO Building, I.P. Estate, New Delhi for kind information please.
- (3) The OSD (PWD) to Minister, O/o of the Minister, Power, PWD, Health, Industries & Home, GNCTD, A-Wing, 7<sup>th</sup> Level, Delhi Secretariat, I.P. Extension, New Delhi-110002 for kind information please.
- (4) The Superintending Engineer, F-12, PWD for information & necessary action please.

3/5/16  
OC Chief Project Manager