

	<p align="center">CHIEF PROJECT MANAGER (FLYOVER) 1 PUBLIC WORKS DEPARTMENT GOVT. OF DELHI MUKARBA CHOWK, G. T. KARNAL ROAD, DELHI – 110033</p> <hr/> <p>Ph: 011-27691871, Fax No.: 011-27691971 E-Mail: cpmpwddelhi1@gmail.com</p>	
---	---	---

F. No. 23(23) (I)/CPM/F 1/PWD/2016/1329

Date: 18-5-16

Inspection Note

Name of work: - Comprehensive Development of Corridor (Outer Ring Road) between Mukarba Chowk to Wazirabad Chowk.

Inspected the site of Mukarba Chowk to Wazirabad along with EE, F-11, and Project Manager of M/s. CEC on 17.05.2016.

First, went to the Bhalswa flyover where minor work of painting and repair of road damaged during load testing is still pending to be completed.

Then, went to the Mukundpur flyover through A-1 ramp and reviewed the status. It is felt that the work is not going on as per the programme discussed during last review meeting by the undersigned on 11.05.2016. The progress of casting of crash barrier and central verge on L.H.S., erection of steel girders on R.H.S., casting of deck slab on R.H.S. etc. are going on very slow. The matter was also discussed with Mr. Pawaljit, M.D. of M/s. P&R to expedite the erection of steel girders at Mukundpur, R.H.S.

The progress of A-2 ramp is slow. The Project Manager of M/s. CEC was directed to monitor the progress on daily basis. During the last discussion, it was committed that the L.H.S. can be opened to the traffic by 15th June' 2016 but the efforts made at site do not commensurate to the above target.

Then, went to the loop-2 span P-21_22, where the steel girder erection was in progress. It was directed to properly check the torqueing. The shear studs at the splice plates are also required to be welded.

Then, went to the Jagatpur flyover where reinforcement for "PR 3 - PR 4" was in progress. The EE, F-11 informed that within a day or so, first pour will be casted. The EE, F-11 was directed to check the profile of the sheathing ducts as well as steel reinforcement before allowing casting.


The road widening work of R.H.S. near Jagatpur is pending for a long time. The same should be completed so that the A-1 ramp of Jagatpur is taken up as per the earlier programme which was to be started from 1st May' 2016.

In the site office, again reviewed the progress with Mr. V.S. Yadav, Asst. Vice-President, Project Manager and DPMs of M/s. CEC and the EE, F-11. It was impressed upon that there are number of fronts which should be taken up simultaneously to complete the entire project at the earliest.

The work of footpath, cycle track, stone pitching, making chute drain have not been taken up in full swing despite lot of front available at site.


The status of procurement of steel plates for obligatory spans of loops was also enquired and it was informed that all the balance plates are either in transit or under dispatch from SAIL. This also needs to be monitored closely.

The status of erection of steel girders in Jagatpur flyover was also enquired which is held up for procurement of HFSG bolts. Mr. Yadav was requested to review the various activities in detail and take necessary action immediately.


17/5
Chief Project Manager
(Flyover) 1, PWD

Copy to:-

- (1) The Engineer-in-Chief, PWD, 12th Floor, MSO Building, I.P. Estate, New Delhi for kind information please.
- (2) The Pr. Chief Engineer (Projects), PWD, 9th Floor, MSO Building, I.P. Estate, New Delhi for kind information please.
- (3) The OSD (PWD) to Minister, O/o of the Minister, Power, PWD, Health, Industries & Home, GNCTD, A-Wing, 7th Level, Delhi Secretariat, I.P. Extension, New Delhi-110002 for kind information please.
- (4) The Executive Engineer, F-11, PWD for information & necessary action please.


17/5
Chief Project Manager