

	<p align="center">CHIEF PROJECT MANAGER (FLYOVER) 1 PUBLIC WORKS DEPARTMENT GOVT. OF DELHI MUKARBA CHOWK, G. T. KARNAL ROAD, DELHI – 110033</p>	
<p align="center">Ph: 011-27691871, Fax No.: 011-27691971 E-Mail: cpmpwddelhif1@gmail.com</p>		

F. No. 23(23) (I)/CPM/F 1/PWD/2016/ 1458


Date: 1-6-16

Inspection Note

Name of work: - Comprehensive Development of Corridor (Outer Ring Road) between Mukarba Chowk to Wazirabad Chowk.


Inspected the site of Mukundpur flyover along with the EE, F-11 and the Project Manager of M/s. CEC on 01.06.2016. Following are the observations: -

- ✓ The progress of casting of side crash barrier and central verge of L.H.S. carriageway may be expedited so that laying of water proofing membrane is started.
- ✓ The arrangement for laying of APP water proofing membrane may be made in advance so that procurement does not cause any delay.
- ✓ The progress of A-2 ramp needs to be expedited as only after completion of up to sub-grade level, approach from A-2 side will be possible and casting of approach slab on A-1 ramp can be started.
- ✓ It was intimated that casting of friction slab and crash barrier of A-2 ramp on L.H.S. is going up to 18th June' 2016 which is not acceptable. The programme should be further squeezed by deploying more number of gangs and proper planning to create more front for the work.
- ✓ The work of GSB/WMM in the initial portion of A-1 ramp is also not going on. The same should be completed on priority.
- ✓ The status of erection of steel girders on R.H.S. was also enquired and matter was also discussed with Mr. Pawaljit of M/s. P&R to expedite the various activities. Certain fabricating material is still to be received at site which should be expedited.
- ✓ Similarly, the casting of deck slabs on R.H.S. in two modules is also pending due to incomplete erection work.
- ✓ The EE, F-11 was finally directed to closely monitor the various activities and continuously push the agency so that all the pending activities are completed on priority. This flyover is to be opened around 15th June' 2016 and this target should be kept in mind.


 Chief Project Manager
 (Flyover) 1, PWD

Copy to:-

- (1) The Engineer-in-Chief, PWD, 12th Floor, MSO Building, I.P. Estate, New Delhi for kind information please.
- (2) The Pr. Chief Engineer (Projects), PWD, 9th Floor, MSO Building, I.P. Estate, New Delhi for kind information please.
- (3) The OSD (PWD) to Minister, O/o of the Minister, Power, PWD, Health, Industries & Home, GNCTD, A-Wing, 7th Level, Delhi Secretariat, I.P. Extension, New Delhi-110002 for kind information please.
- (4) The Executive Engineer, F-11, PWD for information & necessary action please.


 Chief Project Manager