

| | | |
|---|---|---|
|  | <p align="center">CHIEF PROJECT MANAGER (FLYOVER) 1 PUBLIC WORKS DEPARTMENT GOVT. OF DELHI MUKARBA CHOWK, G. T. KARNAL ROAD, DELHI - 110033</p> <p align="center">Ph: 011-27691871, Fax No.: 011-27691971 E-Mail: cpmpwddelhi1@gmail.com</p> |  <p align="center">एक कदम स्वच्छता की ओर</p> |
|---|---|---|

F. No. 23(29-I)/CPM/F 1/PWD/2016/ 1628

Date: - 22-6-16

Inspection Note

Sub: - Inspection Note for the work of "Comprehensive Development of Corridor (Outer Ring Road) between Vikaspuri to Meera Bagh."

Inspected the site of Vikaspuri to Meerabagh along with the SE, F-12 and Mr. Pal, Project Manager of M/s. Simplex on 21.06.2016.

Went to the Najafgarh Drain portion where expansion joints fixing was in progress on R.H.S. It was directed to expedite the various pending activities as date of opening of elevated corridor has been fixed during first week of July' 2016. It was informed that seven expansion joints are yet to be fixed which will be completed within 2-3 days and casting of cut panels of crash barrier/central verge etc. shall be completed by 26th June'2016. The Project Manager of M/s. Simplex informed that all the pending activities will be completed by 30th June' 2016.

During casting of expansion joints, it should be ensured that the road surface is cut in proper line and expansion joints are properly levelled with the road surface and the same should be checked with aluminium rods.


The status of casting of kerb channels was also enquired and it was informed that the same will be completed by 26th June' 2016.

It was noticed that the number of grinders to be deployed for line and level of central verge/crash barrier at various locations are still to be increased as lot of works are pending. The SE, F-12 should closely monitor this activity.

The concrete in the cross-pipe of central verge should be laid on priority so that water does not stagnate during intermittent rains in this season.


Painting of crash barrier should be carried out only after proper sand-papering of the surface.

Lastly, the SE, F-12 was directed to prepare a list of all the pending activities related to the elevated corridor and monitor the same on daily basis.

21/6
 **Chief Project Manager
(Flyover) 1, PWD**

Copy to:-

- (1) The Engineer-in-Chief, PWD, 12th Floor, MSO Building, I.P. Estate, New Delhi for kind information please.
- (2) The Pr. Chief Engineer (Projects), PWD, 9th Floor, MSO Building, I.P. Estate, New Delhi for kind information please.
- (3) The OSD (PWD) to Minister, O/o of the Minister, Power, PWD, Health, Industries & Home, GNCTD, A-Wing, 7th Level, Delhi Secretariat, I.P. Extension, New Delhi-110002 for kind information please.
- (4) The Superintending Engineer, F-12, PWD for information & necessary action please.

21/6
 **Chief Project Manager**