

238

	<p align="center">CHIEF PROJECT MANAGER (FLYOVER) 1 PUBLIC WORKS DEPARTMENT GOVT. OF DELHI MUKARBA CHOWK, G. T. KARNAL ROAD, DELHI - 110033</p> <hr/> <p align="center">Ph: 011-27691871, Fax No.: 011-27691971 E-Mail: cpmpwddelhif1@gmail.com</p>	 <p align="center">एक कदम स्वच्छता की ओर</p>
-----------------------------------------------------------------------------------	----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------	---------------------------------------------------------------------------------------------------------------------------------

F. No. 23(23) (I)/CPM/F 1/PWD/2016/ 1719

Date: 1-7-16


Inspection Note

Name of work: - Comprehensive Development of Corridor (Outer Ring Road) between Mukarba Chowk to Wazirabad Chowk.

Inspected the site of Mukarba Chowk to Wazirabad along with the EE, F-11 and the DPM of M/s. CEC today on 30.06.2016. The Project Manager of M/s. CEC was on leave.

First, went to the Libaspur Bridge where waterway of the new drain has been cleared. Then, visited the Bhalswa flyover where also the waterway has been cleared. Then, went to loop-1 where clearing of waterway was in progress. Earlier, it was committed to clear the waterway up to P-19 by 27th July' 2016 but still some work is left. More efforts are required to be made to clear the waterway at the earliest. In the loop-2 also, the clearing of waterway may be expedited. The EE, F-11 was also directed to ensure clearing of waterway at Jagatpur as per the commitment made before Chief Secy., Delhi.

Then, went to the Mukundpur flyover and reviewed the progress of work. Casting of deck slab on R.H.S. was in progress. The work of L.H.S. needs to be expedited. The status of erection of steel girder on R.H.S. was also enquired. It is felt that a firm programme needs to be adopted for timely completion of the flyover. The matter was also discussed with Mr. V.S. Yadav, Asst. V.P., M/s. CEC to look into the various issues to expedite the progress of work. It is felt that work is going on without any firm programme. He was also asked to expedite the activities of construction of footpath, cycle-track, green belt etc. which are the fronts, nobody is concentrating upon.


 Chief Project Manager
(Flyover) 1, PWD

Copy to:-

- (1) The Engineer-in-Chief, PWD, 12th Floor, MSO Building, I.P. Estate, New Delhi for kind information please.
- (2) The Pr. Chief Engineer (Projects), PWD, 9th Floor, MSO Building, I.P. Estate, New Delhi for kind information please.
- (3) The OSD (PWD) to Minister, O/o of the Minister, Power, PWD, Health, Industries & Home, GNCTD, A-Wing, 7th Level, Delhi Secretariat, I.P. Extension, New Delhi-110002 for kind information please.
- (4) The Executive Engineer, F-11, PWD for information & necessary action please.


 Chief Project Manager