



राष्ट्रीय राजधानी क्षेत्र दिल्ली सरकार
GOVT. OF NATIONAL CAPITAL TERRITORY OF DELHI
लोक निर्माण विभाग
PUBLIC WORKS DEPARTMENT
e-mail: cepwddelhimzm2@gmail.com



मुख्य अभियंता, (पूर्व) अनुरक्षण,
लोक निर्माण विभाग, दिल्ली सरकार,
तृतीय तल, एम. एस. ओ. भवन,
आई. पी. एस्टेट, नई दिल्ली-110002.

दूरभाष: 011-23319715 फैक्स: 011-23329880

CHIEF ENGINEER (EAST)-MAINTENANCE
PUBLIC WORKS DEPARTMENT, GNCTD,
3RD FLOOR, MSO BUILDING,
I.P. ESTATE, NEW DELHI – 110002.
Ph: 011-23319715 Fax : 011-23329880

संख्या 20(5)/WA/CE(East)-M/PWD/2016/ 236-E

दिनांक : 06/7/16

INSPECTION NOTE OF CHIEF ENGINEER (EAST)-M

Sub: Inspection of CE (East)-M, PWD for Horticulture works under DDH – East.

The inspection of Trans-Yamuna area horticulture works under DDH (East) in the presence of Sh. Rampal Tomar, ADH (E-I), Sh. Rajender Singh, ADH (E-II) and Sh. Trilok Chand, SO (E-III) were inspected by CE (East)-M on 23/06/2016. The following observations may please be noted for immediate compliance:

- Name of Work:** M/o hort. work under HSDM-2141, HDM-214, PWD, GNCTD, New Delhi dg. 2015-16. SH: Maintenance of trees & shrubs near dam side and samshan ghat side along with Yamuna river.

Agency	:	Sh. Raj Kumar Saini
Agreement No.	:	42 DD(H)/HDM-214/PWD/2015-16
Date of Start	:	15/01/2016
Date of Completion	:	14/01/2017
Tender amount	:	Rs 16,51,890/-
Estimated Cost	:	Rs. 20,96,573/-

This work was inspected and found that the nos. of labours deployed by the contractor are not adequate as per the requirement of the work. Even the contractor has made labour jhuggies inside the green area to be maintained. All such unauthorised encroachments carried out by the contractor should be removed immediately and action should be taken against the contractor for not deploying sufficient manpower to look after the green area. It was also observed that no correspondence has been made by the site staff even though the date of start of work was 15/01/2016. The site order book and hindrance register were totally blank as no observations has been communicated through these registers to the contractor so far. It also reflects the poor contract management on the part of the site staff.

- Name of Work:** M/o hort. work at different roads under HSDM-2141, 2142 & 2143, HDM-214, PWD, GNCTD, New Delhi dg. 2015-16. SH: Grassing & carpeting at different roads and maintenance.

Agency : Sh. Paras Enterprises
 Agreement No. : 43 DD(H)/HDM-214/PWD/2015-16
 Date of Start : 15/01/2016
 Date of Completion : 11/09/2016
 Tender amount : Rs 19,90,065/-
 Estimated Cost : Rs. 25,92,243/-

The work was awarded on 15/01/2016. As reported by DDH the progress of the work so far is not even 10% when the stipulated date of completion is 11/09/2016. This work is for grassing and carpeting of different roads as well as maintenance. In spite of the fact that day to day instructions are being given to the horticulture staff for greening the bald patches as well as for new plantation, there seems to be no interest being taken by the horticulture staff in getting the work done under this agreement. It was reported by DDH and ADH that the contractor is not doing any work further for a very long time. When hindrance register and site order book were seen, they were found to be blank. It is not understood as to how the agreement is being operated by DDH and ADH when no contractual action has been initiated against the contractor on account of non performance. It raises many doubts also as to why the agreement has been still kept open when contractor is not giving any output for a very long time. This agreement be foreclosed immediately and after for-feiture of performance guarantee and also imposing penalty on account of getting the work delayed.


3. **Name of Work:** Providing, Planting of shrubs and fixing of Hexagonal (PVC) net at central verge (Loni gol chakkar to Shahdra flyover) under HSDM-2143, HDM-214, Delhi dg. 2015-16. SH: Gap filling of shrubs plants.

Agency : Sh. Suresh Chandra Sharma
 Agreement No. : 68 DD(H)/HDM-214/PWD/2015-16
 Date of Start : 24/03/2016
 Date of Completion : 03/04/2016
 Tender amount : Rs 16,75,800/-
 Estimated Cost : Rs. 14,49,232/-

The necessity of putting green PVC mesh curtain along the central verge is not understood when there is clear instruction by the department not to incur expenditure on this. This seems to be clear cut case of adopting casual attitude on the part of the field staff by carrying out wasteful expenditure. The DDH and concerned ADH to submit clarification in the matter for further examination of the issue.

4. In general, the state of horticulture works being carried out by DDH was found not up to the mark in spite of the fact that lot of maintenance agreements are already under progress as per the list of ongoing works submitted by DDH. There seems to be total lack of supervision of works on the part of horticulture staff in Trans-Yamuna area as the conditions are highly pathetic.

5. It was reported by DDH that still lot of work-charged staff has been deployed in various schools in spite of the fact that the works in schools are being taken up by PWD only against the sanctioned EOR estimates. The day to day maintenance and look after of horticulture works needs to be carried out by the school authorities itself. So all these work-charged staff should be removed from the schools and they should be deployed on roads with immediate effect.


(**PRADEEP GUPTA**)
Chief Engineer (East)-M

Copy to :

- 1) OSD (PWD) to Hon'ble Minister, Govt. Of Delhi, A-Wing, 7th Floor, Delhi Secretariat, I.P. Estate, New Delhi.
- 2) The Pr. Chief Engineer (M), PWD, 12th Floor, MSO Building, New Delhi.
- 3) The DDH, East, PWD, GNCTD, New Delhi.


Chief Engineer (East)-M