

	<p align="center">CHIEF PROJECT MANAGER (FLYOVER) 1 PUBLIC WORKS DEPARTMENT GOVT. OF DELHI MUKARBA CHOWK, G. T. KARNAL ROAD, DELHI – 110033</p> <p align="center">Ph: 011-27691871, Fax No.: 011-27691971 E-Mail: cpmpwddelhi1@gmail.com</p>	 <p align="center">एक कदम स्वच्छता की ओर</p>
---	--	--

F. No. 23(29-I)/CPM/F 1/PWD/2016/ 1754


Date: - 5-7-16

Inspection Note

Sub: - Inspection Note for the work of “Comprehensive Development of Corridor (Outer Ring Road) between Vikaspuri to Meera Bagh.”


Inspected the site of Vikaspuri to Meerabagh along with the SE, F-12 and Mr. Pal, Project Manager of M/s. Simplex on 05.07.2016. First, took the round of the whole elevated corridor and following are the observations: -

- ✓ In certain portion, first coat of painting of crash barrier and central verge is still to be carried out. The second coat should also be started on priority. It was directed to deploy more number of painters to complete the second coat of painting by 8th July' 2016, positively.
- ✓ In certain portion, central verge/crash barrier is to be grinded to have proper line and level. The same should be ensured on priority.
- ✓ In the A-1 ramp as well as A-2 ramp, certain kerb stones fixed in central verge are damaged/repared. The same should be replaced with fresh kerb stones on priority. The agency committed to complete the same by 6th July' 2016.
- ✓ The part of road work on A-2 ramp is to be completed. The agency committed to complete the same by 8th July' 2016.
- ✓ In certain portion, kerb channel, in the line of rain water spout and filling of concrete in the cross pipe in central verge is still to be completed. The SE, F-12 was directed to ensure that the same is completed by today evening.
- ✓ The status of signage was also enquired and it is regretted to point out that the agency has not even placed the order. The agency was directed that the signage on both ends before start of elevated corridor should be installed, without fail, before inauguration.
- ✓ A pedestrian crossing has to be made before A-1 ramp near FOB as discussed during Hon'ble Minister's meeting few days ago. The same should be ensured.
- ✓ The status of street lights on elevated corridor was also enquired. The electrical connection from BSES is still to be secured. The matter was discussed with the EE(E), F-13 and he was directed to ensure that the BSES connection is obtained before inauguration and traffic lights should be made operational well-in-time.
- ✓ The SE, F-12 was directed to closely monitor all these pending activities related to elevated corridor and ensure that the same are completed by 8th July' 2016.


**Chief Project Manager
(Flyover) 1, PWD**

Copy to:-

- (1) The Engineer-in-Chief, PWD, 12th Floor, MSO Building, I.P. Estate, New Delhi for kind information please.
- (2) The Pr. Chief Engineer (Projects), PWD, 9th Floor, MSO Building, I.P. Estate, New Delhi for kind information please.
- (3) The OSD (PWD) to Minister, O/o of the Minister, Power, PWD, Health, Industries & Home, GNCTD, A-Wing, 7th Level, Delhi Secretariat, I.P. Extension, New Delhi-110002 for kind information please.
- (4) The Superintending Engineer, F-12, PWD for information & necessary action please.


Chief Project Manager