

	<p style="text-align: center;"><b>CHIEF PROJECT MANAGER (FLYOVER) 1 PUBLIC WORKS DEPARTMENT GOVT. OF DELHI MUKARBA CHOWK, G. T. KARNAL ROAD, DELHI – 110033</b></p> <hr/> <p style="text-align: center;"><b>Ph: 011-27691871, Fax No.: 011-27691971 E-Mail: <a href="mailto:cpmpwddelhi1@gmail.com">cpmpwddelhi1@gmail.com</a></b></p>	
---	--	---

F. No. 23(23j)/CPM/F 1/PWD/2016/ 2676

Date: 4 .11.2016

**Inspection Note**

**Name of work: -Comprehensive Development of Corridor (Outer Ring Road) between Mukarba Chowk to Wazirabad Chowk**

Inspected the site of Mukundpur flyover on 4.11.16 alongwith EE/F-11 and PM of M/s. CEC. The following are the observations”-

1. The work of rectification of surface of crash barrier and painting should be completed on priority by increasing masons for rectification and painters for painting
2. In the LHS carriageway also, certain rectifications were pointed out earlier in the line and level of the crash barrier which have not been carried out till date. The same should be completed on priority by deploying extra gang of labour.
3. Road work on A2 ramp of RHS carriageway should be completed immediately.
4. The rain water spouts on RHS carriageway have been fixed. Concrete around these spouts should be finished properly.
5. The job of casting of seismic arrestors on RHS carriageway should be completed on priority.
6. Then inspected the at grade portion of Mukundpur flyover and it was directed to make the temporary rotary below Mukundpur flyover operational by next week end i.e. 11<sup>th</sup> Nov.2016 so that Mukundpur flyover and rotary are opened to the traffic simultaneously. This is very much important as temporary cuts before A1 and A2 ramps of Mukundpur flyover have to be closed from safety point of view and rotary below Mukundpur flyover is to be made operational immediately.

7. It was also directed to fix the kerb stone for noise protection before A1 & A2 ramp on both sides immediately

Then went to Bhalswa flyover site and a small portion of incomplete road was shown along rotary. PM of M/s. CEC was directed to complete the road work in this portion immediately as it may cause accident any time.

PM of M/s. CEC was also directed to submit the detailed programme of all the pending activities in complete stretch.

 **Chief Project Manager  
(Flyover) 1, PWD** 

**Copy to:-**

- (1) The Engineer-in-Chief, PWD, 12<sup>th</sup> Floor, MSO Building, I.P. Estate, New Delhi for kind information please.
- (2) The Pr. Chief Engineer (Projects), PWD, 9<sup>th</sup> Floor, MSO Building, I.P. Estate, New Delhi for kind information please.
- (3) The OSD (PWD) to Minister, O/o of the Minister, Power, PWD, Health, Industries & Home, GNCTD, A-Wing, 7<sup>th</sup> Level, Delhi Secretariat, I.P. Extension, New Delhi-110002 for kind information please.
- (4) The Executive Engineer, F-11, PWD for information & necessary action please.

 **Chief Project Manager** 