
	<p style="text-align: center;">CHIEF PROJECT MANAGER (FLYOVER) 1 PUBLIC WORKS DEPARTMENT GOVT. OF DELHI MUKARBA CHOWK, G. T. KARNAL ROAD, DELHI - 110033</p> <hr/> <p style="text-align: center;">Ph: 011-27691871, Fax No.: 011-27691971 E-Mail: cpmpwddelhi1@gmail.com</p>	
---	--	---

F. No. 23(29-I)/CPM/F 1/PWD/2016/ 2777

Date: -21-11-16

Inspection Note

Sub: - Inspection Note for the work of "Comprehensive Development of Corridor (Outer Ring Road) between Vikaspuri to Meera Bagh."

Inspected the site of Vikaspuri to Meerabagh on 21.11.2016 alongwith SE/F-12 and PM of M/s.Simplex. After taking the round, discussed the various issues.

SE/F-12 pointed out that due to scarcity of funds with the agency progress at site is almost nil. Matter was discussed with Sh,Rajiv Mundra MD of M/s.Simplex to do the needful for completing the balance work on priority. |Other observations are as below:-

1. The work of removal of malba from central verge and side green belt should be expedited.
2. The half completed table top near CRPF Red light should be completed on priority.
3. The agency should complete the work of road marking with thermo plastic paint on elevated corridor immediately.
4. It was suggested that the work of footpath should be completed on top priority before taking up the work of final layer of BC so that same is not damaged during other activities. A systematic programme of balance activities should be prepared by SE/F-12 and agency for effective implementation at site.
5. M/s. Simplex has still not finalized the agency for signage work which should be done immediately and signages should be installed on priority.
6. SE/F-12 informed that at few locations, drain work is still to be completed which should be finished on priority.
7. At number of locations, footpath tiles have settled which should be relaid after removal and proper sealing of joints of drain covers as already directed number of times. This exercise should be taken up on priority.

