

<p>अधीक्षण अभियन्ता केन्द्रीय एवं नई दिल्ली परिमंडल लोक निर्माण विभाग, राष्ट्रीय राजधानी क्षेत्र, दिल्ली सरकार, भैरो रोड टी-जंक्शन, रिंग रोड, नियर प्रगति पावर स्टेशन, नई दिल्ली-110002 फोन नं.-23378613/14</p>	 <p>E-mail ID :sepwddelhicnd@gmail.com</p>	<p>Superintending Engineer Central & New Delhi Circle Public Works Department Govt. of NCT of Delhi, Bhairon Road T-Junction, Ring Road, Near Pragati Power Station, New Delhi-110002 Fax No.: 23379693</p>
---	--	--

No. 23(87,91)/SE/C&ND/PWD/2017-18/ 3591

Date: 10-08-2017

INSPECTION NOTE

Inspection of following works were carried out on 09.08.2017 in presence of EE, AE, JE and Contractor's representative. In the inspection following directions were give:-


1) C/o Building for DDC at Shyamnath Marg

- (a) Work is to be completed by 15.08.2017 but the progress of work is slow.
- (b) Ground floor corridor flooring is incomplete.
- (c) Flooring and wall tile work is pending in Pantry.
- (d) First floor Gents toilet - Wall tile is pending.
- (e) External windows - Chajja is required.
- (f) Provision of standing urinal - Platform required at GF & FF.
- (g) Rain water pipe clamps are not sufficient.
- (h) Provision of Granite at toe wall.
- (i) Provision of Venition Blinds.
- (j) Proper drainage of rain water around the building.

Site staff and contractor were asked to speed up the work so that it could be completed within the target date.

2) Construction of reception building at LG House

- (a) The work is to be completed by 31.08.2017. But till date even structural work is not complete.
- (b) Connection of proposed reception building to the existing DDA building has not been made till yet. Due to this, overall project is likely to be delayed. EE is directed to get complete the structural work immediately so that finishing work could be taken up.
- (c) Electrical conduiting work is in progress. EE (E) mentioned that electrical drawings/scheme have not been given by the contractor. The contractor ensured the submission of same within a day.
- (d) A sample room is yet to be ready at site for the inspection of higher officers.
- (e) The work needs to be executed from early morning to late night so that required progress could be achieved and work can be completed by 31.08.2017.


 अधीक्षण अभियन्ता
 केन्द्रीय एवं नई दिल्ली (एम0)

प्रतिलिपि प्रेषित:-

1. The CE (East) M, PWD, New Delhi-110002 for information please.
2. The EE, TH Divn. (M-321), DHC Elect. Divn.(M-451), C&ND Bldg. Divn.(M-323), & C&ND Elect. Divn. (M-351), PWD, Delhi for immediate compliance.
3. Guard file.

4. 23(15)


 अधीक्षण अभियन्ता