अधीक्षण अभियन्ता
केन्द्रीय एवं नई दिल्ली परिमंडल
लोक निर्माण विभाग,
राष्ट्रीय राजधानी क्षेत्र, दिल्ली सरकार,
भैरो मार्ग टी–जंकशन, रिंग रोड,
नियर प्रगति पावर स्टेशन,
नई दिल्ली–110002
फोन न:-23378613/14





E-mail ID: sepwddelhicnd@gmail.com

Superintending Engineer
Central & New Delhi Circle
Public Works Department
Govt. of NCT of Delhi,
Bhairon Marg T-Junction, Ring Road,
Near Pragati Power Station,
New Delhi-110002
Phone No.: 23378613 / 14

4499

Tio: 23(15)/SE/C&ND/PWD/2017-18/

दिनांक : 28.09.2017

## Inspection Note

CE, East inspected LG House and Reception Work on 25.09.2017. Inspection was attended by the following officers:

#### From PWD

- Sh. Mukesh Kumar, SE (C&ND)
- 2. Sh. Vijay Kumar, DDH (East)
- 3. Sh. Subash Chand, AE (LG House)
- 4. Sh. Narender, AE (E) (LG House)

### From MGI, Contractor

- 1. Sh. Arvind Rana
- 2. Sh. Puneet Dutta

During the inspection, following directions were given:

### (A) Reception work

- 1. Ground Floor Chaukhat / Window is not in line and level.
- 2. Electrical switches not provided at proper and same level.
- 3. Toilet at ground floor Tile work is not in line and level.
- 4. Hinges provided to shutters should be checked as per specifications.
- 5. Second Floor Tiles joint not proper.
- 6. False ceiling Frame work done, tiles not provided.
- 7. Bathroom fittings Samples should be shown to CE before installation.
- 8. CE mentioned that work of Main Building is to be completed in all respect by 30.09.2017 and Extension Block by 15.10.2017. After reviewing the progress of work, CE directed the contractor to increase the resources so that target can be achieved.
- 9. Sh. Arvind Rana, representative of M/s MGI mentioned that his payment for DDC Building is pending for Rs. 1 Crore and pending for LG House for Rs. 1 Crore. He requested CE to provide necessary budget in this regard so that progress of work is not suffered.

### (B) LG House -

- Daily checking record of LG House is to be maintained by JE (Civil), JE (Elect.) and S.O. (Hort.). This should be produced when Senior officers inspect LG House.
- Flowering schedule for next 6 months is to be given by DDH for the LG House to CE/SE.

3. Cleaning / pruning to be increased by Hort. Unit.

4. Rain water pipe should be provided with CC block at bottom.

 Main entry of LG House Sectt. – Improvement of Hort. work is needed around tree. Option in this regard is to be submitted by DDH to CE/SE.

> (मुकेश कुमार) ८ अधीक्षण अभियन्ता

# प्रतिलिपि प्रेषित:-

1. मुख्य अभियन्ता, ईस्ट (एम), लो.नि.वि., तृतीय तल, एम०एस०ओ० भवन, नई दिल्ली-110002

2. कार्यपालक अभियन्ता, तीस हजारी, विधान सभा व एस.जी.हाऊस मंडल (एम-321) लो.नि.वि., नई दिल्ली – for compliance

3. कार्यपालक अभियन्ता (वैद्युत), दिल्ली हाई कोर्ट वैद्युत मंडल (एम-४५१), लो.नि.वि., भू-तल, एम.एस.ओ. भवन, नई दिल्ली-110002 - for compliance

4. उपनिदेशक (उद्यान), उद्यान मंडल (एम.—214), जी.एस. मिहार भोज वाटिका, एन.एच.—24, निजामुदीन ब्रिज, नई दिल्ली—110091 — for compliance

5. गार्ड फाईल।

अधीक्षण अभियन्ता