

| | | |
|---|---|--|
| <p>अधीक्षण अभियन्ता केन्द्रीय एवं नई दिल्ली परिमंडल लोक निर्माण विभाग, राष्ट्रीय राजधानी क्षेत्र, दिल्ली सरकार, भैरो रोड टी-जंक्शन, रिंग रोड, नियर प्रगति पावर स्टेशन, नई दिल्ली-110002 फोन नं.-23378613/14</p> | <p></p> <p></p> <p>E-mail ID :sepwddelhicnd@gmail.com</p> | <p>Superintending Engineer Central & New Delhi Circle Public Works Department Govt. of NCT of Delhi, Bhairon Road T-Junction, Ring Road, Near Pragati Power Station, New Delhi-110002 Phone No.: 23378613 / 14</p> |
|---|---|--|

No. 23(15)/SE/C&ND/PWD/2017-18/ 1149

Date: 23-03-2018

Inspection Note

Pr. CE(M), PWD inspected Pontoon Bridge and Hanuman Setu on 23.03.2018. Following officers were present in the inspection:-

- I. Sh. Mukesh Kumar, SE, C&ND Circle
- II. Sh. Pratap Singh, EE, NE Road
- III. Sh. H.P. Sharma, EE(E), Shahdara and NE
- IV. Field staff and Contractor representative

During the inspection, following observations were made by Pr. CE:-

A) Pontoon Bridge at Wazirabad

- 1) Pontoon Bridge is incomplete. A large portion is still to be made motorable. Efforts should be made to complete the work by 25.03.2018.
- 2) Proper barricading and sign board should be provided to avoid any mishappening and information to public.
- 3) Exit from Pontoon Bridge to Majnu Ka Tila has been completed but entry from Majnu Ka Tila to Pontoon Bridge is not finalised. Traffic Inspector should be consulted before finalising approach in this regard.
- 4) Traffic plan should be finalised in consultation with Traffic Inspector and should be submitted to CE/SE.
- 5) EE(E) mentioned that foundation pit for street ight has been made and concrete shall be casted on 23.03.2018. Street light shall be made functional by 27.03.2018. EE was directed to complete the work at the earliest.

B) Hanuman Setu, Yamuna Bazar

- 1) Before painting, proper repair to concrete surface should be done as it was not done at some places. Pr. CE directed to provide shade card as there was apparently difference in the approved colour scheme and executed one.
- 2) Cement mortar was made on the ground by manual mixing. It was objected by Pr. CE and directed for mechanical mixture. Proper repair to boundary wall and finishing may be provided.
- 3) Painting towards mandir side was satisfactory but towards other end, finished surface was patchy. Contractor representative mentioned that the work has not been completed on that side. The same shall be made good in the final coat.
- 4) Electrical fitting and fixture provided are in bad condition. EE(E), DHC/Central to take necessary action in this regard.

EEs are requested to give ATR on the above directions by 28.03.2018.

(मुकेश कुमार)
अधीक्षण अभियन्ता

प्रतिलिपि प्रेषित:-

1. The Pr. CE (M), PWD, 9th floor, MSO Bldg., New Delhi-110002.
2. The CE (East)M, PWD, 3rd floor, MSO Bldg., New Delhi-110002.
3. The SE, NE Circle, PWD, Eastern Approach, 2nd Nizamuddin Bridge, NH-24 Bypass, Delhi-110091.
4. The EE, C&ND (M-413), PWD, Bhairon Road T-Jn., Ring Road, New Delhi-110002.
5. The EE, NE Road Division (M-213), PWD, Near IT Park, Shastri Park, Delhi-110053.
6. The EE (C&ND) Elect. Divn. (M-351), PWD, Old Sectt., Room No. 185, Delhi-110054.
7. The EE, (DHC/ND) Elect. Divn. (M-451), PWD, Ground Floor, MSO Bldg., Delhi-110002.
8. The EE, Shahdara and NE Elect. Division (M-251), PWD, 4th Floor MSO Bldg., Delhi-110002.
9. Guard file.

अधीक्षण अभियन्ता

de