



सत्यमेव जयते

राष्ट्रीय राजधानी क्षेत्र दिल्ली सरकार  
GOVT. OF NATIONAL CAPITAL TERRITORY OF DELHI  
लोक निर्माण विभाग  
PUBLIC WORKS DEPARTMENT  
e-mail: pmpwddelhihealth2@gmail.com



अधीक्षण अभियंता  
स्वास्थ्य सिविल परिमंडल-II  
लो०नि०वि०, दिल्ली सरकार,  
डा० बी०एस०ए० अस्पताल परिसर,  
सैक्टर-6, रोहिणी, नई दिल्ली-110085  
दूरभाष: 011-27933240, 27933378

SUPERINTENDING ENGINEER  
HEALTH CIRCLE (CIVIL)-II,  
PWD, GOVT. of NCT DELHI,  
DR. B.S.A. HOSPITAL COMPLEX,  
SECTOR-6, ROHINI, NEW DELHI - 110085  
PHONE: 011-27933240, 27933378

No.: 23(Inspection)/SE H-II//PWD/2019-20/

4594

Dated: 04-06-2019

**INSPECTION NOTE**

**Name of work: C/o New Hospital at Kaushik Enclave, Burari, Delhi.**

The Project work of Burari Hospital was inspected by Sh. P.K. Vats, E-in-C, PWD at site on 24.05.2019 at 11:00 am. The following points were discussed:

1. The progress of false ceiling work is very slow. The civil agency M/s. Globe Civil Project Pvt. Ltd. was instructed to expedite false ceiling work where there is no MGPS work.  
(Action - M/s. Globe Civil Project Pvt. Ltd.)
2. The Civil agency was instructed to expedite all the external development work by end of August 2019 (Action - M/s. Globe Civil Project Pvt. Ltd.).
3. The approval of furniture estimate & drawing should be taken up with Nodal Officer appointed by DGHS. (Action - EE, Civil).
4. Tender for art work may be called urgently. (Action - EE, Civil).
5. The EE, Civil was instructed to prepare details of floor wise /room wise balance work program. (Action - EE, Civil)
6. The E-in-C instructed to review the drainage /STP System for over flow/ non-functioning of STP system. (Action - EE, Civil & EE, Elec.).
7. The agency raised the issue of pending Deviation Items / Extra Items for approval. All concerned were instructed to expedite the pending Extra Item /Deviation Items. The statements should be finalized within 2 months. (Action - EE, Civil & EE, Elec.).
8. Room wise plan for execution of work for all E&M services are to be prepared and discussed in next meeting. (Action - EE, Electrical).
9. Tender for additional Modular OTs 11 number and stack parking to be uploaded by next week. (Action - EE, Electrical).
10. M/s. Benjamin Benjamin and Vats will submit DE and NIT for Digital display system within seven days. (Action - M/s. Benjamin Benjamin & Vats).
11. Programme and presentation for all E&M services is to be prepared for next meeting. (Action - EE, Electrical).
12. Hindrances in works for all E&M services to be recorded and list of balance items/activities to be recorded. Similar action is to be taken by EE, Civil. (Action - EE, Electrical).

13. Application form for fire clearance is to be initiated immediately. (Action – EE, Electrical).
14. Structure work for installation of solar water heating system is to be taken up right now. (Action – EE, Electrical).
15. Necessary steps should be taken for getting transformer shifted from entrance gate.

This issues with the approval of Engineer-in-Chief, PWD.

( आर० के० मल्हौत्रा )

अधीक्षण अभियंता (सि०), स्वास्थ्य परि०-॥

**प्रतिलिपि:**

1. प्रमुख अभियंता, लो०नि०वि०, 12वां तल, बहुमंजिला भवन, नई दिल्ली को सूचनार्थ हेतू प्रेषित।
2. प्रधान मुख्य अभियंता (परियोजना), 9वां तल, बहुमंजिला भवन, नई दिल्ली को सूचनार्थ हेतू प्रेषित।
3. मुख्य अभियंता, स्वा० अंचल, लो०नि०वि०, 2रा तल, बहुमंजिला भवन, नई दिल्ली को सूचनार्थ हेतू प्रेषित।
4. अधीक्षण अभियंता (वै०), लो०नि०वि०, 6ठा तल, बहुमंजिला भवन, नई दिल्ली को सूचनार्थ हेतू प्रेषित।
5. कार्यपालक अभियंता (सि०), स्वा० परियोजना मंडल-पूर्व, लो०नि०वि०, नई दिल्ली।
6. कार्यपालक अभियंता (वै०), स्वा०परियोजना वैधुत मंडल, लो०नि०वि०, नई दिल्ली।
7. मै० ग्लोब सिविल प्रोजेक्टस प्रा०लि०।
8. मै० बैजामिन एण्ड बैजामिन।
9. गार्ड फाइल।

अधीक्षण अभियंता (सि०), स्वास्थ्य परि०-॥