



सं. 23(QC)/लो0नि0वि0 / अनु0परि0(पूर्व) / 1885

दिनांक: 23.09.2019

Sub: Inspection of works under East Building Maint. Sub Divn. M-2212 and M-2213.

The site of Sub Divn. M-2212 and M-2213 under East Building Maint. Divn. M-221 inspected on 13.09.2019 alongwith Executive Engineer, AE and JEs of Sub Divn. M-2212 and JEs of Sub Divn. M-2213. The following observations were found during the inspection.

- 1. Inspection of AAMC (Sub Divn. M-2212) –** AAMC of Block-25 at Trilokpuri was inspected. The fixing of false ceiling work was in progress. After checking the false ceiling, it was observed that Aerolite false ceiling tiles are being used in the work, which is not included in the approved makes of material in the Agreement. EE to explain why the false ceiling tiles are not being used, which have been mentioned in the approved makes of material of the Agreement. Test Certificate for the different material has been shown by the supervisory staff. EE to ensure the use of all materials as per nomenclature of the item and testing as per IS norms. The PVC water loft tank of SINTEX make was lying at site, EE may check as per specifications / IS specifications.

It was also directed to the field staff that all the 10 Nos. of Mohalla Clinics should be completed within the target dates given to higher officers.

- 2. Ambedkar Polytechnic at Shakarpur (Sub Divn. M-2213) –** The Canteen work which is in progress was inspected alongwith Principal of the Institute. The progress of the work is very slow. A list of balance work and works to be taken up handed over by the Principal to the Executive Engineer. EE should ensure the completion of all the works as discussed with the Principal within the target dates. The building rubbish also lying in the Institute premises, which may be removed immediately.
- 3. Fire Station Building at Mandawali (Sub Divn. M-2213) –** On the request of Officers of the Fire Deptt., the ongoing works of the fire stations were inspected after meeting with the Incharge of Fire Station. Fire Officers complained about the delay of work and some additional works to be taken up in the toilets etc. The agency of the work committed the completion of work at the earliest and extra work will be taken up after checking of scope of work and availability of sufficient fund. EE to visit the site and submit the report after meeting the concerned higher officer, who has submitted the complaint regarding the work.

Executive Engineer may submit the report for the above observations to this office by 27.09.2019.

अधीक्षण अभियंता (पूर्व) एम

प्रतिलिपि (सूचनार्थ हेतु प्रेषित):-

1. मुख्य अभियंता (पूर्व), लोनिवि अनुरक्षण अंचल, दि.स. तृतीय तल, एम.एस.ओ. भवन, नई दिल्ली।
2. कार्यपालक अभियन्ता, लो.नि.वि. भवन अनु0 मं0 (पूर्व)/एम 221, दिल्ली सचिवालय, नई दिल्ली।
3. वेबसाइट WIMS.
4. गार्ड फाइल।

अधीक्षण अभियंता (पूर्व) एम