



सं. 23(बैठक)/लो0नि0वि0 अनु0परि0 (पूर्व)/ 424

दिनांक: 03.03.2020

Minutes of Meeting

Subject: Review of works under East Bldg. Divn. M-221.

A review meeting was held on 27.02.2020 in the chamber of the undersigned with Executive Engineer, M-221 alongwith Assistant Engineers to review the works under respective sub Divns.

The comments of the Executive Engineer and Assistant Engineers and directions of the SE (East) are as under for each work:

Sl.No.	Name of Work	Comments of EE /AE / Direction of SE (East)
	Sub Divn. M-2211	
1	Construction & Renovation Setup of Nursery Classrooms (Pre-school) in 20 nos. (Sarvodaya Vidyalaya of East District)	Executive Engineer intimated that agency has submitted the measurements of final bill and no completion has been recorded for this work till date. EE was directed for verification of the measurement by the Site staff and the agency upto 04.03.2020 and accordingly the completion of the work may be recorded by 10.03.2020, which was agreed upon by all present in the meeting.
2	Upgradation of type-II and Type-III qtrs. of Police Colony at Shakarpur, Delhi	Executive Engineer should take action for early completion of work. EE told that certain approval is pending with Delhi Police office. After obtaining approval from Delhi Police the work will be completed by 20.03.2020.
3	A/A & M/O to SKV No. 1 Gandhi Nagar Delhi dg 2018-19 construction of multipurpose shed & guard room and waiting room near gate and misc works.	Executive Engineer told that work will be completed by 20.03.2020 and final bill will be submitted in Divn. Office by 22.03.2020 by the concerned AE.
4	Upgradation of Type-II one block 30 nos qtrs of police colony shakarpur Delhi (SH: Civil work)	Executive Engineer told that work will be completed by 15.03.2020 and final bill will be submitted in Divn. Office by 22.03.2020 by the concerned AE.
5	A/R& M/O to Police station and staff qtrs at Shakarpur Delhi dg. 2019-20 (SH: Plaster, repair and finishing works of staff qtrs).	Executive Engineer told that work has been completed on 31.01.2020 and final bill will be submitted in Divn. Office by 16.03.2020 by the concerned AE.
6	A/R& M/O to Police station and staff qtrs at Geeta Colony Delhi dg. 2019-20 (SH: Plaster, repair and finishing works of staff qtrs).	Executive Engineer told that work has been completed on 31.01.2020 and final bill will be submitted in Divn. Office by 16.03.2020 by the concerned AE.
7	EOR to Police station & staff qtrs at Geeta Colony, New Delhi dg 2019-20 (SH: Replacement of GI & CI Pipeline)	Executive Engineer told that final notice to the agency will be issued by 05.03.2020.

8	EOR to Police Colony Staff qtrs Geeta colony Delhi dg 2019-20(SH: Strenthning for damage beam column, slab & staircase (SW: Balance work).	The progress of the work is very slow. EE may inspect the site by 03.03.2020 and take necessary action for early completion of work and notice may be issued to the agency for slow progress of the work.
9	EOR to Maharishi Valmiki College at Education, Geeta Colony Delhi dg 2019-20(SH: Steel work flooring toilet repairs, paver block & other misc works).	The progress of the work is very slow. EE may inspect the site by 03.03.2020 and take necessary action for early completion of work and notice may be issued to the agency for slow progress of the work.
10	A/R & M/O to various schools under EBMD M-221, Delhi Sachivalya, New Delhi dg. 2019-20 (SH: Whitewashing and Minor Repair Works in SKV Chander Nagar (School ID: 1003025) & SSS Co Ed Block-2 (school ID: 1003202) Geeta Colony, Delhi).	EE intimated that work will be completed by 16.03.2020.
11	Cont of Rain water harvesting system & necessary arrangment O/o the D.M (East) Delhi dg 2019-20	The progress of the work is very slow. EE is directed to issue slow progress notice to the agency and work may be completed as early as possible, since the RWH is being monitoring by Hon'ble Court.
12	Regarding exeution of urgent civil work in the O/o DM (East).	EE, M-221 may inspect the work and efforts may be made for early completion of the work.
13	A/R & M/O to Police station & staff qtrs at Geeta Colony Delhi. dg 2019-20 SH: Repairing work in police station & staff qtrs, toilet& other misc works).	EE intimated that notice is being issued to the agency.
14	A/R & M/O to police station & staff qtrs at shakarpur Delhi (SH: Replacing of exisitng (damaged) G.D water supply pipe line).	EE may inspect the site and take necessary action for early completion of the work.
15	A/R & M/O to Police Station & Staff Qtrs. Geeta Colony and Police Station & Staff Qtrs. Shakarpur, Delhi dg. 2019-20 (SH: Cleaning of Septic Tanks, Manholes, Sewerline and other misc. Works.	As intimated by the field staff, works have been completed. EE may ensure that final bills will be paid within one week.
16	A/R & M/O to AIACTR and Maharishi Valmiki College Delhi dg. 2019-20 (SH: Cleaning of Septic Tanks, Manholes, Sewerline rain water harvesting system Development of Tube well and other misc. works).	
17	Upgradation of type-IV Qtrs No. 04 New allotment Qtrs. at Police Colony Shakarpur Delhi dg. 2019-20	
18	EOR to Police Colony staff qtrs. Shakarpur, Delhi (SH: Strengthening for damaged beam column, slabs.) 2017-18	As told by EE, work has already been completed on 04.02.2019. EE to pay the final bill by 16.03.2020.
	Sub Divn. M-2212	
1	Construction of 36 Nos. AAM AADMI MOHALLA CLINIC (Primery Health Centre) at Various Places under East Building Maintenance Division (M-221) Delhi Sachivalaya, New Delhi (Civil & Electrical)	EE, M-221 may write to the EE, M-212 for handing over of site for Mohalla Clinic near Retreat Apartment and the Mohalla Clinic may be completed within the target date already given. Grill work may be completed at Chander Vihar Mohalla Clinic without any delay.
2	Construction & Renovation Setup of Nursery Classrooms (Pre-school) in 20 nos. (Sarvodaya Vidyalaya of East	Executive Engineer intimated that agency has submitted the measurements of final bill and no completion has been recorded for this work till

	District)	date. EE was directed to verify the measurements by the Site staff and the agency upto 04.03.2020 and accordingly the completion of the work may be recorded by 10.03.2020, which was agreed upon by all present in the meeting.
3	EOR to 405 DA flats Kalyanvas dg. 2018-19 (SH: Covering of Balcony in Kalyanvas flats)	EE intimated that work has been rescinded. The final bill will be submitted by 16.03.2020.
4	E.O.R. to 96 Nos. D.A Flats at Mayur Vihar Phase - II Delhi -91 dg. 2018-19 (SH:- Renovation of Toilet , Kitchen and Flooring).	This work has been inspected by Quality Control Team. EE is directed to submit the replies of Quality Control paras by 05.03.2020. Final notice may be issued to the agency by 29.02.2020, if deemed fit. EE told that the work will be rescinded by 11.03.2020.
5	A/R &M/O to 405 DA Flats Kalyanvas Delhi-91 Dg. 2019-20 (SH: External & internal finishing)	EE intimated that the EMD has been forfeited. the final bill be paid by 16.03.2020.
6	A/R & M/O to 405 DA Staff Qtrs Kalyanvas Delhi Dg. 19-20 (SH: Cleaning of sewerline, Removal of malba, Repair of UG Tank & Other misc work at Kalyanvas).	EE informed that work will be determined by 04.03.2020.
7	A/R & M/O to 96 DA flats Mayur Vihar ph-II dg 2019-20 (SH: Repairing & renovation work in newly allotted quarter water proofing of GS Sheet roof & other misc work)	EE intimated that the work will be completed by 11.03.2020 alongwith final bill.
8	EOR to 405 DA flats Kalyanvas dg. 2019-20(SH:Construction of boundary wall and beautification of part at Kalyanvas)	The progress of the work is very slow. EE to issue notice to the agency by 06.03.2020.
9	EOR to SKV Pocket-IV, Mayur Vihar Phase-I Delhi dg 2019-20. (SH: Laying of sewerline, exterior wall cladding of old building, replacement old MS windows with new aluminium windows, construction of damaged boundary wall, interlocking tile of old building and fixing of new green board in the classroom).	EE intimated that the work will be determined by 05.03.2020 as Contractor has not started the work.
10	EOR to Maharaja Agersen College, Vasundhara Enclave, Delhi dg. 2019-20 (SH : Repair and opening of Full basement of the College)	The progress of the work is very slow. EE to issue notice to the agency and the progress of the work may be accelerated.
11	EOR to RSKV Kalyanpuri, Delhi dg 2019-20 (SH: Cladding of brick tile in exterior wall of main building and backside SPS block and provision of replacement of old MS windows with new aluminum windows in main building only, connecting of two buildings for fire safety NOC and connecting of sewerline with outer DJB sewerline).	EE intimated that the work will be determined by 05.03.2020 as Contractor has not started the work.
12	A/R & M/O to Fire Station, Mayur Vihar Ph-1 & Laxmi Nagar, Delhi Dg. 2019-20. (SH: White washing and internal finishing & other misc. works).	EE intimated that final notice to the agency will be issued by 29.02.2020.
13	EOR to GGSSS Block 27, Trilokpuri, Delhi 110091 (School ID: 1002175) dg.	Work has been completed and completion recorded on 22.02.2020. The final bill will be

	2019-20 (SH: Upgradation of toilet blocks, ramps, classroom in one building block and other civil misc. works).	submitted by 05.03.2020.
14	A/R & M/O to 96 DA Flats at Mayur Vihar Ph-II, Staff Qtrs. Delhi Dg. 2019-20. (SH: Internal whitewash, finishing works and other misc. works).	The progress of the work is slow. Notice may be issued to the Agency.
15	EOR to RSKV Patparganj Delhi School ID-1002031 (SH: C/o toilet for primary wing, support staff/visitor & attached toilet to principal room renovation of water tank platform and toilet repairing of b/wall and other misc. civil work).	The work has been rescinded. Tender to be recalled by 06.03.2020. No bill is pending.
16	A/R & M/O to Police station & staff qtrs at Jagatpuri Delhi dg 2019-20 (Renovation of two toilets and white wash internal finishing and other civil misc works at station and changing of damaged doors in toilet and bathroom of qtrs.)	The progress of the work is slow. Notice may be issued to the Agency.
17	EOR to 96 DA Staff qtrs, Mayur Vihar Ph-II, Delhi. Dg. 2019-20 (SH: Laying of New Water Supply pipeline, including making new connection & improvement of shaft.)	The progress of the work is slow. Notice may be issued to the Agency.
18	A/R & M/O Jagatpuri police station & staff qtrs. Delhi dg 2019-20 (SH: White washing & internal finishing)	EE intimated that work will be determined by 05.03.2020 as Contractor has not started the work.
19	EOR to SSRSKV School id 1002025) Trilokpuri Block-20 Delhi 2019-20 (SH: Development of campus area interlocking, paver Block, Rain water harvesting & drainage system in RSKV Trilokpuri Block-20)	Work may be completed within stipulated date of completion.
20	EOR to H. J Bhaba ITI, Mayur Vihar Phase-I Delhi-110091 dg 2019-20 (SH: Proviidng of reception room consturciton of porch at the maintenance gate replacement gate, replacement of 03 gates at the other and of the corridor in the buidling with new S.S gate replacement of campus rear gate enabling the disable frindly toilets ramp/approch the building.	EE intimated that notice will be issued to the Agency by 29.02.2020 for not starting the work.
21	A/R & M/O to fire station of Dallupura & Kalyanvas Delhi -91 dg 2019-20 (SH: necessary repair & maintenance of fire station).	EE intimated that notice will be issued to the Agency by 29.02.2020 for not starting the work.
22	EOR to RSKV Dallupua Delhi dg 2019-20 (SH: Providing for wall tiles, floor tiles, & false deiling of 4 nos of rooms changing of all window with new tubular see for window changing of old interlocking tiles in ground, raising of boudnary wall, renovation of grils toilets & other misc works).	EE intimated that notice will be issued to the Agency by 29.02.2020 for not starting the work.
23	A/R&M/O to Shaheed Rajguru College of Applied sceince for women Vasundra Enclave Delhi dg 19-20 (SH: External &	EE intimated that notice will be issued to the Agency by 29.02.2020 for not starting the work.

	Internal Finishing & Misc works).	
24	EOR to RSKV, Kalyanvas, Delhi 110091 (School ID: 1002033) dg 2018-19 (SH: Installation of rain water harvesting system).	EE intimated that final notice will be issued to the agency by 05.03.2020.
25	EOR to GGSSS, Trilokpuri, Block-27 Delhi 110091 (School ID: 1002175) dg 2018-19 (SH: Installation of rain water harvesting system).	EE intimated that final notice will be issued to the agency by 05.03.2020.
26	EOR to SKV at Kalyanvas, Delhi (School ID: 1002003) (SH: Renovation of Toilets) (2015-16).	EE intimated that the EMD of the work will be forfeited by 05.03.2020.
27	EOR to Police staff qtrs. at Jagatpuri Delhi. (SH: Renovation of shaft.)	EE intimated that the work has been completed. The final bill will be submitted in Divn. Office by 16.03.2020.
28	EOR to Voter centre of AC-55 (Trilokpuri) Delhi dg. 2017-18 (SH: Refurbishment of Voter centre with construction of meeting room with modern facility , enlargement of store room, provision for attached toilets with office and shifting of partition.	EE intimated that report on the work is required from AE by 05.03.2020. EE to submit report of the work within 7 days after 05.03.2020.
29	EOR to RSKV, Kalyanvas Delhi-110091 (School ID-1002033) dg. 2018-19 (SH: Installation of rain water harvesting system)	EE intimated that report on the work is required from AE by 05.03.2020. EE to submit report of the work within 7 days after 05.03.2020.
30	EOR to GGSSS, Trilokpuri Block-27 Delhi-110091 (School ID-1002175) dg. 2018-19 (SH: Installation of rain water harvesting system)	EE intimated that report on the work is required from AE by 05.03.2020. EE to submit report of the work within 7 days after 05.03.2020.
	Sub Divn. M-2213 (Delhi Sachivalaya)	
1	A/R & M/O to Delhi Sachivalaya at I.G. Stadium Complex, New Delhi Dg. 2018-19. (SH: Providing services for cleaning of boundary wall, poster cleaning at various places and watch & ward of PWD office).	EE intimated that the final bill will be paid to the agency by 05.03.2020.
2	A/R & M/O to Delhi Sachivalaya at I.G Stadium Complex, New Delhi during 2018-19 (SH:- Cleaning of windows,cladding & facade by facade cleaning system)	EE intimated that the final bill will be paid to the agency by 05.03.2020.
3	A/R & M/O to Delhi Sachivalaya at I.G Stadium Complex, New Delhi during 2018-19 (SH:- Providing service for day to day maintenance of secretariat complex and plumbing sewerage & drainage maintenance services of Delhi Secretariat)	As intimated by the EE, the works has been foreclosed. The final bills will be paid to the agencies byb 10.03.2020.
4	A/R & M/O to Delhi Sachivalaya at I.G Stadium Complex, New Delhi during 2019-20 (SH:- Providing Data Entry/Computer Operator, Messengers, Clerical Staff etc. for East Division Maintenance M-221, PWD, Govt of Delhi and its allied offices)	-do-

5	A/R & M/O to Delhi Sachivalaya at I.G Stadium Complex, New Delhi during 2018-19 (SH:- Providing Data Entry/Computer Operator, Messengers, Clerical Staff etc. for Hon'ble Minister 7th Floor and O/o Principal Secretary, PWD, Govt. of Delhi and its allied office)	-do-
6	A/R & M/O to Delhi Sachivalaya at I.G Stadium Complex, New Delhi during 2019-20 (SH:- Annual Maintenance and networking of computer, UPS photocopier machine and printer of Circle, Division & Sub Division Office)	-do-
7	A/R & M/O to Delhi Secretariat at I.G. Stadium Complex, New Delhi during 2019-20 (SH: Maintenance of False Ceiling.)	EE intimated that notice to the agency will be issued by 05.03.2020.
8	A/R & M/O to Delhi Sachivalaya at I.G Stadium Complex, New Delhi during 2019-20 (SH:- Repairing of Automatic Sensor System)	EE intimated that work will be foreclosed by 05.03.2020.
9	A/R & M/O to Delhi Sachivalaya at I.G Stadium Complex, New Delhi during 2019-20 (SH:- Dry cleaning of carpets of auditorium room CM Conference media conference sofas chairs and cleaning of vertical blinds).	EE to take decision of the work at his own level keeping in view the requirement as per situation.
10	A/R & M/O to Delhi Secretariat at I.G Stadium Complex Delhi dg 2019-20 (SH:-Replacement of roof of multipurpose hall with G.I sheet and connecting of CR-1 & CR-2 as per fire safety direction)	EE intimated that work will be foreclosed by 05.03.2020.
11	A/R & M/O to Delhi Secretariat at I.G Stadium Complex Delhi dg 2019-20 (SH:- Treatment of seepage at 10th C-Wing hall, 9th B-Wing Hall, 8th B wing and tiling in Room A 1001)	EE intimated that work will be completed by 16.03.2020.
12	A/R & M/O to Delhi Secretariat at I.G Stadium Complex Delhi dg 2019-20 (SH:- Replacement of old damaged sanitary fittings and tiles in general gents and ladies toilet)	EE intimated that the work has been rescinded and notice has been issued to the agency for verification of measurements.
13	A/R & M/O to Delhi Secretariat at I.G. Stadium Complex, New Delhi during 2019-20 (SH:- Comprehensive Maintenance of Delhi Sachivalaya)	EE was directed to issue notice to the agency for slow progress of the work.
14	A/R & M/O to Delhi Secretariat at I.G. Stadium, New Delhi dg. 2017-18 (SH: Running maintenance & security of R.O. Plant of capacity 200Kl per day.)	EE intimated that work has been completed on 19.09.2018 and final bill has been paid.
15	A/R & M/O to Delhi Secretariat at I.G. Stadium, New Delhi dg. 2017-18 (SH: Upholstering of chairs & annual maintenance of furniture of various department in Delhi Sachivalaya.)	EE intimated that work has been completed on 19.07.2018. EE to make payment of final bill by 16.03.2020.
	Other Sites under M-2213	
1	Construction and renovation setup of Nursery classroom (Pre-School) in 20 Nos. (Sarvodaya Vidyalaya) of East District.	Executive Engineer intimated that agency has submitted the measurements of final bill and no completion has been recorded for this work till date. EE was directed to verify the

		measurements by the Site staff and the agency upto 04.03.2020 and accordingly the completion of the work may be recorded by 10.03.2020, which was agreed upon by all present in the meeting.
2	A/R & M/O to Ambedkar Institute of Technology, Shakarpur Delhi dg. 2019-20 (SH: Renovation of B.Voc Lab).	EE intimated that the progress of work is very slow. The work will be rescinded by 05.03.2020 after issue of final notice to the agency.
3	EOR to Govt. Co. Ed. Sr. Sec. School E Block West Vinod Nagar Delhi (SH:- C/o one additional M.S staircase for fire safety purpose)	EE intimated that work has been rescinded.
4	EOR to Police Station Mandawali Delhi (SH:- Changing of shed providing and fixing channel gate and finishing of malkhana)	EE intimated that work will be foreclosed by 05.03.2020.
5	EOR to Ambedkar Institute of Technology at Shakarpur Delhi dg 2019-20 (SH:- Construction of lift shaft for person with disabilities in AIT college)	EE intimated that work has been foreclosed.
6	C/O 12 Nos (G+3) SPS Class rooms and 4 Nos labs at BPIBS at Shakarpur Delhi (Civil & Electrical work)	EE intimated that the revised layout plan has been submitted to the Architect unit for approval. The work will be taken up after obtaining the approval from the Architect unit. EE is directed to pursue the matter with Architect and take necessary action for start of work.
7	E.O.R to BPIBS at Shakarpur Delhi dg. 2018-19 (SH:- Replacement of C.I pipes in staff toilets & C/o garbage store in BPIBS)	The progress of the work is very slow. However, EE told that work will be completed by 10.03.2020.
8	A/R & M/O to Various building under Sub Division M2213 / M221 Dg-2019-20 (SH: Cleaning of all water tank in AIT Campus and Gaumukh Apartment Ghaziabad.)	EE to take necessary action at his own level regarding progress and completion of work.
9	E.O.R to Ambedkar Institute of Technology at Shakarpur Delhi (SH:- Construction of underground tank for fire safety in AIT campus)	EE intimated that work has been foreclosed.
10	E.O.R to R.S.K.V Patparganj Delhi School ID-1002031 (SH:- C/o of toilet for primary wing, support staff/visitor & attached toilet to principal room, renovation of water tank platform and toilet, repairing of b/wall and other misc. civil works)	EE intimated that work will be rescinded by 10.03.2020.
11	A/R & M/O to Gaumukh Apartment Police Colony Kaushambi GZB Dg 2019-20 (SH:- Miscellaneous civil works in changing of tenancy at Gaumukh apartment).	EE to take necessary action at his own level.
12	A/R & M/O to Ambedkar Institute of Technology at Shakarpur Delhi dg 2019-20 (SH:- Cleaning of sewerline and storm water drain line in AIT Campus)	EE to take necessary action at his own level.

13	EOR to Govt. Co. Ed. Sr. Sec. School E Block West Vinod Nagar Delhi (SH:- Renovation of CWSN toilet, S.S Grill at staircase, Renovation the main gate with metal board & concertina coil on boundary wall)	EE intimated that work has been rescinded and tenders have been reinvited.
14	EOR to R.S.K.V No-2 Shakarpur Delhi - 92 dg 2019-20 (SH:- Fixing of aluminium window in administrative block, renovation of principal rooms, provision of store room at toilet ,window glass panes and uplifting of front face of school at skv no.2 shakarpur).	EE intimated that the work has been completed on 28.12.2019. EE to make final bill payment by 16.03.2020.
15	E.O.R.to Rajkiya Sarvodaya Kanya Vidyalaya No-1 at Shakarpur Delhi. (School ID-1002196) Dg. 2018-19 (SH:- Replacement of old damaged MS windows with aluminium windows of 05 no. rooms, redevelopment of harvesting system, leveling of ground, renovation of computer rooms, renovation of CWSN toilet, fixing of interlocking tile in backside corridor, fencing of concertina coil over boundary wall, shed of entrance, attached toilet with principal office, new entrance gate of MS tube).	EE intimated that the work has been completed on 28.12.2019. EE to make final bill payment by 16.03.2020.
16	A/R & M/O to Ambedkar Institute of Technology, Shakarpur Delhi dg. 2019-20 (SH: Providing and fixing S.S Window grill in AIT Buildings).	EE informed that tender has been called.
17	E.O.R to BPIBS at Shakarpur Delhi dg. 2018-19 (SH:- White washing of interior building and other misc civil works)	EE informed that tender has been called.
18	A/R & M/O to Ambedkar Institute of Technology, Shakarpur Delhi dg. 2019-20 (SH: Replacement of kota stone flooring at staircase in AIT building).	EE informed that tender has been called.
19	E.O.R. to S.K.V. No.3 Mandawali Delhi- 92 (SH:- Construction of one additional M.S staircase for fire safety purpose)	EE intimated that final bill has been paid on 31.01.2020.
20	E.O.R to Govt Co.Ed.Sr.Sec School Shivpuri Delhi (SH:- Construction of one additional M.S staircase)	EE intimated that the work has been completed on 30.12.2019. EE to make final bill payment by 16.03.2020.
21	E.O.R to Voter Centre AC-57 Patparganj Delhi (SH:- C/O of False Ceiling,Extension of shed and other misc. civil works	EE intimated that the work has been completed. EE to make final bill payment by 16.03.2020.
22	A/R & M/O to Ambedkar Institute of Technology, Shakarpur Delhi dg. 2018-19 (SH: Repairing of aluminium doors and windows, M.S. sheet doors, changing of flush door shutter and rusted water pipe line and leakage water tanks in Type-IV Qtrs.).	EE intimated that the work has been completed on 06.09.2018 and final bill has been paid on 02.01.2018.

23	EOR to Gaumukh Apartment (Police Colony) Kaushambi, Ghaziabad (SH: Replacement of damaged G.I. Pipeline. Outlet water pipe, doors, renovation of 50 nos. qtrs. & shaft, water proofing treatment.)	EE to intimate regarding progress of the work by 06.03.2020.
----	--	--

Executive Engineer, M-221 and Assistant Engineers present in the meeting will adhere the instructions given in this letter strictly. Non compliance of directions will be viewed seriously and matter will be reported to Pr. CE (M&F), PWD. Next review meeting will be held on 23.03.2020 at 11:00 AM in the chamber of undersigned.



dc अधीक्षण अभियंता (पूर्व) एम

प्रतिलिपि:-

1. कार्यपालक अभियन्ता, लो.नि.वि. पूर्व भवन अनु० मं०/एम 221, दिल्ली सचिवालय, नई दिल्ली। You are directed to communicate the Minutes of Meeting with all concerned Assistant Engineers.
2. अधीक्षण अभियंता गार्ड फाइल।
3. गार्ड फाइल।



dc अधीक्षण अभियंता (पूर्व) एम