



सं. 23(बैठक)/लोनिवि0 अनु0परि0 (पूर्व)/ 424

दिनांक: 03.03.2020

## Minutes of Meeting

### **Subject: Review of works under East Bldg. Divn. M-221.**

A review meeting was held on 27.02.2020 in the chamber of the undersigned with Executive Engineer, M-221 alongwith Assistant Engineers to review the works under respective sub Divns.

The comments of the Executive Engineer and Assistant Engineers and directions of the SE (East) are as under for each work:

Sl.No.	Name of Work	Comments of EE /AE / Direction of SE (East)
	<b>Sub Divn. M-2211</b>	
1	Construction & Renovation Setup of Nursery Classrooms (Pre-school) in 20 nos. (Sarvodaya Vidyalaya of East District)	Executive Engineer intimated that agency has submitted the measurements of final bill and no completion has been recorded for this work till date. EE was directed for verification of the measurement by the Site staff and the agency upto 04.03.2020 and accordingly the completion of the work may be recorded by 10.03.2020, which was agreed upon by all present in the meeting.
2	Upgradation of type-II and Type-III qtrs. of Police Colony at Shakarpur, Delhi	Executive Engineer should take action for early completion of work. EE told that certain approval is pending with Delhi Police office. After obtaining approval from Delhi Police the work will be completed by 20.03.2020.
3	A/A & M/O to SKV No. 1 Gandhi Nagar Delhi dg 2018-19 construction of multipurpose shed & guard room and waiting room near gate and misc works.	Executive Engineer told that work will be completed by 20.03.2020 and final bill will be submitted in Divn. Office by 22.03.2020 by the concerned AE.
4	Upgradation of Type-II one block 30 nos qtrs of police colony shakarpur Delhi (SH: Civil work)	Executive Engineer told that work will be completed by 15.03.2020 and final bill will be submitted in Divn. Office by 22.03.2020 by the concerned AE.
5	A/R& M/O to Police station and staff qtrs at Shakarpur Delhi dg. 2019-20 (SH: Plaster, repair and finishing works of staff qtrs).	Executive Engineer told that work has been completed on 31.01.2020 and final bill will be submitted in Divn. Office by 16.03.2020 by the concerned AE.
6	A/R& M/O to Police station and staff qtrs at Geeta Colony Delhi dg. 2019-20 (SH: Plaster, repair and finishing works of staff qtrs).	Executive Engineer told that work has been completed on 31.01.2020 and final bill will be submitted in Divn. Office by 16.03.2020 by the concerned AE.
7	EOR to Police station & staff qtrs at Geeta Colony, New Delhi dg 2019-20 (SH: Replacement of GI & CI Pipeline)	Executive Engineer told that final notice to the agency will be issued by 05.03.2020.

