

राष्ट्रीय राजधानी क्षेत्र दिल्ली सरकार GOVT. OF NATIONAL CAPITAL TERRITORY OF DELHI लोक निर्माण विभाग

PUBLIC WORKS DEPARTMENT

e-mail: pmpwddelhihealth2@gmail.com

अधीक्षण अभियंता स्वास्थय सिविल परिमंडल-II लो०नि०वि०, दिल्ली सरकार, डा० बी०एस०ए० अस्पताल परिसर, सैक्टर-6, रोहिणी, नई दिल्ली-110085

SUPERINTENDING ENGINEER HEALTH CIVIL CIRCLE -II, PWD, GOVT. of NCT DELHI, DR. B.S.A. HOSPITAL COMPLEX, SECTOR-6, ROHINI, NEW DELHI - 110085 PHONE: 011-27933378, 27933240

दिनांक: 16-12-2020

द्रभाष:011-27933378, 27933240

संख्या.: 23(निरीक्षण)/अधी०अभि०स्वा०-॥//लो०नि०वि०/2020-21/ ${ extstyle 2}_{ extstyle 6} { extstyle 8}$

INSPECTION NOTE

Name of work: Additional & Remodeling work for cancer block, maternity block & Screening OPD at Satyawadi Raja Harish Chandra Hospital, Narela for Delhi Govt. (Delhi).

The subject work was inspected on 15/12/2020 by the undersigned and the following has been observed and corrective action shall be taken:

- 1. The excavation of service block was in progress and it was observed that the excavation has been taken up in parts. It would have been better if the excavation is done in continuation from one end so that the other activities of laying of lean concrete and water proofing etc. can be taken up.
- 2. The trial pit near the proposed fire escape staircases was dug up and the services were identified. It was instructed to the consultant to submit the services plan for shifting of services. It was promised by the consultant team that same shall be given by 22/12/2020.
- 3. The work of construction of site office block has been started. It shall be ensured that the good specification shall be adopted for flooring and other finishing works.
- 4. The excavation for PSA rooms was completed. The provision of columns as per the structural requirements shall be considered. The progress is to be expedited so that the work is completed before 31/12/2020.
- 5. The consultant architect was requested to submit the GFC drawings for construction of additional floors over the existing building as the same can be taken up since the top floor is not under use.

6. The approval of services sub-agencies is pending in the office of Superintending Engineer(E) as the observations raised by them have not been complied with. The agency shall make all efforts to fulfil the observations as the work of services is very important for taking up the next phase of works. It was agreed by the SE(E) telephonically that the matter of approval will be resolved within this week.

(आर० के० मल्हौत्रा) अधीक्षण अभियंता (सि०), स्वास्थय परि०—॥

प्रतिलिपिः

- 1- मुख्य अभि० स्वा० अंचल, लो०नि०वि०, २रा तल, बहुमंजिला भवन, नई दिल्ली को सूचनार्थ हेतू प्रेषित।
- 2- अधीक्षण अभियंता (वैद्युत), स्वा॰ वै॰ परि॰, २रा तल, एम०एस०ओ॰ भवन, नई दिल्ली-110002
- 3- कार्यपालक अभियंता (वै०), स्वा०वै०मं०—उत्तर, लो०नि०वि०, डा० बी०एस०ए० अस्पताल, दिल्ली।
- 4- मैं० परिणिका कन्सट्रक्शन प्रा० लिमि०, डी–64, 6th फ्लोर, हिमालय हाउस, 23, कें०जी० मार्ग, नई दिल्ली।
- 5- मै० आरकॉप एसोसिएटस प्रा० लि०, ए—15, पम्पोश इन्कलेव, ग्रैटर कैलाश—1, दिल्ली 110048

6- फाइल संख्या 23(15)

अधीक्षण अभियंता (सि०), स्वास्थय परि०—॥