



सत्यमेव जयते

राष्ट्रीय राजधानी क्षेत्र दिल्ली सरकार  
GOVT. OF NATIONAL CAPITAL TERRITORY OF DELHI  
लोक निर्माण विभाग  
PUBLIC WORKS DEPARTMENT  
e-mail: pmpwddelhihealth2@gmail.com



अधीक्षण अभियंता  
स्वास्थ्य सिविल परिमंडल-II  
लो०नि०वि०, दिल्ली सरकार,  
डा० बी०एस०ए० अस्पताल परिसर,  
सैक्टर-6, रोहिणी, नई दिल्ली-110085  
दूरभाष:011-27933378, 27933240

SUPERINTENDING ENGINEER  
HEALTH CIVIL CIRCLE -II,  
PWD, GOVT. of NCT DELHI,  
DR. B.S.A. HOSPITAL COMPLEX,  
SECTOR-6, ROHINI, NEW DELHI - 110085  
PHONE: 011-27933378, 27933240

संख्या.: 23(निरीक्षण)/अधी०अभि०स्वा०-II//लो०नि०वि०/2020-21/3023

दिनांक: 29-12-2020

### INSPECTION NOTE

**Name of work:** Construction of New 460 bed Mother & Child Hospital block at Lal Bahadur Shastri Hospital, Khichripur, Delhi.

The subject work was inspected on 23/12/2020 by the undersigned and the following has been observed and corrective action shall be taken:

1. The work of EPDM water proofing layer has been executed at site. The ends of the EPDM layer in the lift pits have not been folded properly that have un-even edges and the same shall be cut properly and glued with tapes that were found missing at that place.
2. The width of EPDM layer was less than 6 mtr at number of places and it was informed by the Executive Engineer that at most of the places 9 mtr. wide EPDM has been laid. It shall be ensured that item is executed as per agreement provisions. The invoice of material shall be kept in MAS Register. The application shall be done by the approved applicator. In this regard, the instructions have been issued by the Chief Engineer, Health in other projects and are enclosed for guidance and necessary action.
3. The cover concrete over the EPDM layer was laid in some area and it was found that the reinforcement work has started without following the requirement of curing for adequate duration. The reinforcement work shall be taken up only after the cover concrete has gained adequate strength.
4. It was informed that the drawings for STP could not be finalised between the consultant and vendor of the contractor for STP work thereby holding the work of foundation in part area. The meeting shall be held in the office of consultant to sort out the issues of height of STP plant.

5. It was informed that the order for the erection of RMC plant has been given, the provision shall be checked from contract provisions. If admissible, the provision of extra dozer may be kept for additional admixture in readymade concrete. The calibration of the plant shall be checked in the presence of Executive Engineer.
6. The detailed programme of completion of the project may be submitted considering the revised date lines due to delay in work.

( आर० के० मल्हौत्रा )

अधीक्षण अभियंता (सि०), स्वास्थ्य परि०-II

प्रतिलिपि:

- 1- मुख्य अभि० स्वा० अंचल, लो०नि०वि०, 2रा तल, बहुमंजिला भवन, नई दिल्ली को सूचनार्थ हेतू प्रेषित।
- 2- कार्यपालक अभियंता (सिविल), स्वास्थ्य परि० मंडल-पूर्व, लो०नि०वि०, शाहदरा, दिल्ली
- 3- कार्यपालक अभियंता (वै०), स्वा० वै० मं०-पूर्व, लो०नि०वि०, जी०टी०बी० अस्पताल परिसर, शाहदरा, दिल्ली
- 4- मै० अभिलाषा इन्टरप्राइजेज. सी-2/207, दूसरा तल, सैक्टर-16, रोहिणी, दिल्ली-110089
- 5- मै० आरकॉप एसोसिएटस प्रा० लि०, ए-15, पम्पोश इन्कलेव, ग्रैटर कैलाश-1, दिल्ली - 110048
- 6- फाइल संख्या 23(62)

अधीक्षण अभियंता (सि०), स्वास्थ्य परि०-II