

अधीक्षण अभियंता

फ्लाईओवर परियोजना परिमंडल एफ – 1, लो0 नि0 वि0 (दिल्ली सरकार) मुकरबा चौक, जी0 टी0 करनाल रोड, दिल्ली।





पत्र संख्या 23(122)/एफ1/लो०नि०वि०/2023-हि./ 57 दिनांकः 21/06/2°23

निरीक्षण नोट

Name of work

Corridor Development and Street Network/Connectivity Plan for the influence zone of the corridor between Punjabi Bagh Flyover and Raja Garden Flyover.

Agreement No.

: 02/EE/F-11/PWD/2022-23

Agency

: M/s Gawar Construction Limited

Date of Start

: 10.09.2022

Stipulated date of Completion: 08.12.2023

Present Progress

:61%

Above site was inspected by undersinged on 19.06.2023, at 10:15 AM in the presence of the following:-

PWD Side

1. Sh. Pramodh Singh

Executive Engineer, F-11

2. Sh. Kapil Kumar

Assistant Engineer, F-111

3. Sh. Budh Ram

Assistant Engineer, F-112

Agency Side

1. Sh. Pradeep Kumar

Project Manager

2. Sh. Maninder Kumar

Deputy Project Manager

3. Sh. Umar

Site Engineer

4. Sh. Satish Kumar

Quality Engineer

TPQA Side

1. Sh. Dharampal

Representative of TPQA

During inspection following observations were made.

 In the ramp portion, at Moti Nagar Crossing flyover and Punjabi Bagh Flyover, it seems that for earth filling proper compaction is not being done. Agency is directed to do compaction in layers so as to achieve desired MDD at site.

[Action :- Agency, EE/F11, AE/F-111 & AE/F-112]

Some of the RE panels of the ramp are not properly finished. Agency to take extra care for proper finishing of panels, and ensure that sides and edges don't get damaged.

[Action :- Agency, EE/F11, AE/F-111 & AE/F-112]

3. Agency to provide sufficient safety measures, for movement of vehicular traffic and pedestrian. All workmen to be provided with PPE kits, while working.

[Action :- Agency, EE/F11, AE/F-111 & AE/F-112]

- 4. AS discussed during inspection, agency to provide the following :-
 - (a) CCTV Cameras at site
 - (b) 3-D Model of the Project
 - (c) Anti-Smoke gun at site
 - (d) Completion programme

[Action :- Agency, EE/F11, AE/F-111 & AE/F-112]

5. As the rains has started, the agency to ensure that no water-logging should be there on road. Also, pot-holes, ruts on road surface be promply attended and rectified for convenience of commuters.

[Action :- Agency, EE/F11, AE/F-111 & AE/F-112]

6. At some places, it was seem that steel reinforcement bars seused rusted. Agency to make arrangement for proper stacking arrangement and anti-rust treatment for the reinforcement bars.

[Action :- Agency, EE/F11, AE/F-111 & AE/F-112]

7. Approval of the various materials like bearing, deck sheets etc. as mentioned in the agreement has invariably is be taken from competent authority. Factory visit of supplier is to be arranged. Credentials of the suppliers has to be submitted before hand.

[Action :- EE/F11]

8. Tri-partite agreement with the proof checking agency is to be submitted within 3 days.

[Action :- EE/F11]

9. A review meeting with Design Engineer and proof checker is to be arranged within 7 days under the chairmanship of undersigned.

[Action :- EE/F11]

10. A copy of Quality Assurance Plan (QAP) is to be submitted within 3 days. Monthly Report of Third-Party Quality Assurance (TPQA) is to be submitted in this office.

[Action :- EE/F11]

11. Copy of Monthly Progress Report given by agency is to be submitted.

[Action :- EE/F11]

0/0

प्रतिलिपि:-

1. मुख्य अभियंता (पला.), लोक निर्माण विभाग, 4 वॉ तल,एम० एस० ओ० भवन, आई० पी० स्टेट, नई दिल्ली को सूचनार्थ।

2. कार्यपालक अभियंता, एफ–11, लो०नि०वि०, मुकरवा चौक, जी.टी. करनाल रोड, नई दिल्ली। You are directed to convey the directions for agency by letter under your signature. Paste a copy of inspection note in inspection register. Submite the ATR within 7 days of issue of this note. Action for points of EE is to be taken on priority.

सहायक अभियंता, एफ–111 एवं एफ–112 लो०नि०वि०, मुकरबा चौक, जी.टी. करनाल रोड, दिल्ली-33. You are directed to ensure compliance of above directions at site & submite

ATR within 7 days of issue of this note.