



|   |  |  |
|---|--|--|
|  | <p align="center"><b>अधीक्षण अभियंता</b><br/> <b>पलाईओवर परियोजना परिमंडल एफ - 1,</b><br/> <b>लो0 नि0 वि0 (दिल्ली सरकार)</b><br/> <b>मुकरबा चौक, जी0 टी0 करनाल रोड,</b><br/> <b>दिल्ली।</b></p> <p align="center">ईमेल: <a href="mailto:cpmpwdtdelhi1@gmail.com">cpmpwdtdelhi1@gmail.com</a></p> |  <p align="center">संयुक्त राष्ट्र<br/>     ONE EARTH - ONE FAMILY - ONE FUTURE</p> |
|---|--|--|

पत्र संख्या 23(122)/एफ1/लो0नि0वि0/2023-हि./ 95 दिनांक: 10/07/2023  
 निरीक्षण नोट

Name of work: - Corridor Development and Street Network/Connectivity Plan for the influence zone of the corridor between Punjabi Bagh Flyover and Raja Garden Flyover.

Agreement No: - : 02/EE/F-11/PWD/2022-23  
 Agency : M/s Gawar Construction Limited  
 Date of Start : 10.09.2022  
 Stipulated date of Completion : 08.12.2023  
 Present Progress : 61%

The site was inspected by undersigned on 07/07/2023, at 10:00 AM of the above mentioned work. The following were presence at site:-

**PWD Side**

- |                      |   |                           |
|----------------------|---|---------------------------|
| 1. Sh. Pramodh Singh | : | Executive Engineer, F-11  |
| 2. Sh. Jai Bhagwan   | : | Assistant Engineer, F-114 |
| 3. Sh. Budh Ram      | : | Assistant Engineer, F-112 |

**Agency Side**

- |                       |   |                        |
|-----------------------|---|------------------------|
| 1. Sh. Pradeep Kumar  | : | Project Manager        |
| 2. Sh. Maninder Kumar | : | Deputy Project Manager |
| 3. Sh. Satish Kumar   | : | Quality Engineer       |

**TPQA Side**

- |                        |   |                        |
|------------------------|---|------------------------|
| 1. Sh. Dharampal Yadav | : | Representative of TPQA |
| 2. Sh. Keshav Kumar    | : | Representative of TPQA |

During inspection following observations were made.

**1. Subway near Moti Nagar Crossing at Punjabi Bagh Flyover,**

As discussed during the inspection, the agency will make the drawing of proposed subway and submit it for approval to competent authority. The agency will shift all utilities from the alignment of proposed subway. The electric pole coming directly in front of staircase needs shifting. (Action: - Agency & EE and AEs PWD)

**2. Point No.2- Regarding shifting of utilities.**

The status report of utilities is to be submitted in tabular form conataing how many utilities have been shifted, how many are still to be shifted. Brief details to be provided along with coordination done with concerned department for shifting the balance and upcoming utilities. It is to be submitted by 11.07.2023. (Action:- EE, PWD)

**3. Agency to provide all safety measures, for movement of vehicular traffic and pedestrian. All workmen to be provided with PPE kits, while working, so that any untoward incident can be avoided. (Action: - Agency & EE and AEs PWD)**

**4. Regarding repair of old damaged steel bridge made on NG drain.**

EE to provide the details for temporary strengthening of existing damaged portion of steel bridge for approval of competent authority. EE has first to check how many cables were allowed to be shifted initially and how many cables are currently on the bridge. An undertaking must be taken from TPDDL that the existing damaged bridge will be repaired once, after that the TPDDL will be responsible for its future maintenance. No work shall be started before obtaining undertaking. Submit a draft undertaking for approval. (Action: - EE PWD)

5. Agency to provide the sufficient barricades in proper alignment and all barricades should be painted /cleaned as per agreement provision, so that any untoward incident can be avoided. (Action: - Agency & EE and AEs PWD)
6. During the monsoon potholes are being formed and road may get damaged. In view of this agency shall deployed the separate teams at different places, so that road can be repaired simultaneously. (Action: - Agency & EE and AEs PWD)
7. There should be no cost of time escalation in the project. (Action: - Agency & EE and AEs PWD)

10-7-23  
(संजने मोघा)  
अधीक्षण अभियंता

प्रतिलिपि :-

1. मुख्य अभियंता (पला.), लोक निर्माण विभाग, 5 वॉ तल, एम0 एस0 ओ0 भवन, आई0 पी0 स्टेट, रा0 रा0 क्षे0, नई दिल्ली को सूचनार्थ ।
2. कार्यपालक अभियंता, एफ-11, लो0नि0वि0, मुकरवा चौक, जी.टी. करनाल रोड, नई दिल्ली-33. You are directed to convey the directions for agency by letters under your signature. Paste a copy of inspection note in inspection register. Submit the ATR within 7 days of issue of this note.
3. सहायक अभियंता, एफ-111, एफ-112 लो0नि0वि0, मुकरवा चौक, जी.टी. करनाल रोड, नई दिल्ली-33. You are directed to ensure compliance of above directions at site & submit ATR within 7 days of issue of this note.

अधीक्षण अभियंता