


राष्ट्रीय राजधानी क्षेत्र, दिल्ली सरकार Govt. of NCT of Delhi लोक निर्माण विभाग अधीक्षण अभियंता फ्लाईओवर-5

Public Works Department Superintending Engineer

Flyover-5





Email: cpmpwddelhif5@gmail.com

No. 23(Insp.)/PWD/SE/F-5/2023/163

dated 29.08.2023

निरीक्षण नोट

An inspection of Additional Half flyover at Sarai Kale Khan T-Junction was carried out by Chief Engineer (Flyover) on 28.08.2023 in presence of following:-

PWD Side

- 1. Sh. Mukesh Kumar, Chief Engineer (Flyover), PWD MSO Building, New Delhi
- 2. Sh. Rajan Premi Mogha, Superintending Engineer, F-5, PWD Delhi
- 3. Sh. Tejsingh Meena, Executive Engineer F-21, PWD Delhi
- 4. Sh. Anil Kumar Sharma, Assistant Engineer F-212, PWD Delhi
- 5. Sh. Raj Kumar, Assistant Engineer F-213, PWD Delhi

Following observation were made during the inspection:-

- 1. Progress of the flyover at site was reviewed and concern is expressed regarding progress of work & missing of targets. Target for completion & inauguration to be allowed to. (Action :- Agency, EE, AE)
- 2. Overall maintenance of site is poor. There are very few barricading boards, Malba is lying at site. Kerbs stones and footpath are in dilapidated condition. This work is on route of G-20 summit and any laxity is unacceptable. Hence agency is again directed that it has to be given utmost importance and in case of default action should be taken as per terms and conditions of the agreement. (Action :- Agency, EE, AE)
- 3. Agency to adhere to all safety guidelines as per agreement, CPWD Works Manual. Safety codes, Good structural engineering practices & as issued by GNCTD vide No. 4(60)/23-24/PWD-II/Roads (CD No. 057742583)/1054-47 dated 11.07.2023. Responsibility of any violation shall be executing agency & EE should take action as per guidelines for any violation. (Action :- Agency, EE, AE)
- 4. Work of APP membrane to be taken up immediately this directed that the manufacture which satisfy the criteria is to be used. (Action:- Agency, EE, AE)
- 5. Lot of dust is noticed at site. Proper sprinkling of water to be ensured at site. (Action :- Agency, EE, AE)

- 6. Bus-Q-Shelter have been shifted and fixed to the new location. Lot of concrete debris has been noticed in and around the bus-Q-Shelter the same to be cleared immediately. (Action:-Agency, EE, AE)
- 7. PCC bed casted for PSC girder to be removed from cycle track/ footpath side as visit of PS to Hon'ble PM is scheduled on 02.09.2023. (Action:-Agency, EE, AE)
- 8. All the electric poles to be lit by 01.09.2023 as various dignitaries are expected to visit site the Bansera site, Sarai Kale Khan on 02.09.2023. (Action :- Agency, EE, AE)
- 9. Repair work to be expedited. Work of ant carbonation paint and Art work to be taken up immediately. (Action:-Agency, EE, AE)
- 10. Retaining wall at A1 ramp side to be extended up to existing road level. (Action: Agency, EE, AE)

अधीक्षण अभियंत

प्रतिलिपि सूचनार्थ प्रेषित:-

- 1. मुख्य अभियन्ता (पलाईओवर), लो.नि.वि., चौथा तल, एम.एस.ओ.भवन, नई दिल्ली को सूचनार्थ।
- 2. **कार्यपालक अभियन्ता**, एफ—21, रिंग रोड़ फ्लाईओवर के नीचे, विपरीत आई.जी.आई. स्टेडियम गेट नं. 09, नई दिल्ली को सूचनार्थ एवं आवश्यक कार्यवाही हेतु।
- 3. मैसर्स गावर कंस्ट्रक्शन लिमिटेड, डी.डी.स–378, सेक्टर 16–17, हिसार–125005 (हरियाणा) को सूचनार्थ एवं आवश्यक कार्यवाही हेतु।

० अधीर्माण अभियंता