



राष्ट्रीय राजधानी क्षेत्र, दिल्ली सरकार  
लोक निर्माण विभाग  
अधीक्षण अभियंता  
फलाईओवर-5

रिंग रोड फलाईओवर के नीचे, विपरीत आई0 जी0 स्टेडियम गेट नं0 9, नई दिल्ली-110002  
Under Ring Road Bypass Flyover, Opp. of IG Stadium Gate No.9, New Delhi-110002

Email: [cpmpwddelhi5@gmail.com](mailto:cpmpwddelhi5@gmail.com)

Govt. of NCT of Delhi  
Public Works Department  
Superintending Engineer  
Flyover- 5



सं0 23(13)/अधी.अभि./एफ-5/लो.नि.वि./2023-24/353

दिनांक 30/10/2023

### निरीक्षण नोट

**Name of work :** Construction of Elevated Road over Barapullah Nallah starting from Sarai Kale Khan to Mayur Vihar, New Delhi (Phase-III).

**Agreement No.** 01/EE/FPD/F-21/PWD/2015-16

A site inspection was done by undersigned on 26.10.2023. The following officials were present during site inspection:-

Sl.No.	Name	Designation
1.	Sh. Tejsingh Meena	Executive Engineer (C)/F-21
2.	Sh. Satyam Gupta	Assistant Executive Engineer (C)/F-211
3.	Sh. Raj Kumar	Assistant Engineer (C)/F-213
4.	Sh. Karthik R.	Project Manager, M/s Larsen & Toubro Co.
5.	Sh. Kamal Bahal	SR. Deputy General Manager, M/s Rites Ltd.

During inspection, following items were discussed: -

1. The undersigned appreciated the finishing of completed works overall quality of works. The efforts of Sh. Karthik R., PM and all the team of M/s L&T are commendable in this aspect.
2. Progress of work was reviewed and it was instructed to expedite progress to complete the work within given time-frame.
3. Sh. Karthik R., Representation of L&T raised a concern regarding contractor's cash flow caused by project prolongation, unprecedented price rise and non-payment of pending arbitration award. It was informed that the progress of work cannot be linked with payment of arbitration award. In case of delay necessary action shall be taken as per T&C of the agreement for the delays on part of the agency. Furthermore, it is to be noted that Running bills are being paid on time.
4. Agency to adhere to all safety guidelines as per agreement, CPWD Works Manual, Safety codes, Good structural engineering practices & as issued by GNCTD vide No. 4(60)/23-24/PWD-II/Roads dated 11.07.2023. Responsibility of any violation shall be executing agency & EE should take action as per guidelines for any violation.



5. L&T casting yard site is to be kept clear and no construction malba is to be lying unattended. The vacant land is to be returned to DDA in the pristine condition.
6. Tree cutting is the critical activity and it is to be taken up at higher level.

O.K. 30-10-23  
(राजन मोघा)  
अधीक्षण अभियंता

प्रतिलिपि सूचनार्थ प्रेषित:-

1. प्रमुख अभियन्ता, लो.नि.वि., 12वां तल, एम.एस.ओ.भवन, नई दिल्ली-110002।
2. प्रधान मुख्य अभियंता, (अनुरक्षण एवं फलाईओवर) लोक निर्माण विभाग, 12वां तल, एम0एस0ओ0बिल्डिंग, नई दिल्ली।
3. मुख्य अभियन्ता (फलाईओवर), लो.नि.वि., चौथा तल, एम.एस.ओ.भवन, नई दिल्ली को सूचनार्थ।
4. कार्यपालक अभियन्ता, एफ-21, तथा कार्यपालक अभियन्ता एफ-13, नई दिल्ली को सूचनार्थ एवं आवश्यक कार्यवाही हेतु।
5. मैसर्स एल एन टी कंस्ट्रक्शन, टी सी -3 बिल्डिंग, ए टावर चौथा तल, माउट पूनमल्ली रोड मनपक्कम पी.बी. नं 979 चेन्नई-600089।

O.K. 30-10-23  
अधीक्षण अभियंता