
	अधीक्षण अभियंता फलाईओवर परियोजना परिमंडल एफ -1, लो0 नि0 वि0 (दिल्ली सरकार) मुकरबा चौक जी0 टी0 करनाल रोड, दिल्ली-33 ईमेल: cpmpwddelhi1@gmail.com	
---	--	---

पत्र संख्या 23(105)/एफ1/लो0नि0वि0/2023-हि./ 708

दिनांक: 05.12.2023

निरीक्षण नोट

Name of work	:	Construction of conventional Cluster Bus Depot at East Vinod Nagar, Delhi. (SH: Civil Works & Electrical works).
Agreement No.	:	09/EE/FPD/F-14/PWD/2022-23
Agency	:	M/s Swastic Construction Co.
Date of Start	:	29.05.2023
St. date of Completion	:	28.02.2024
Present Progress	:	2%
Target date of Completion	:	28.02.2024

Site inspection of the above work was carried out by CE (Flyover) on 02-12-2023. The inspection was attended by the following —

PWD Side -

1. Sh. Rajan Mogha : SE, F-1
2. Sh. Ajay Narwal : EE, F-12
3. Sh. Satyam Gupta : AEE, F-12

Agency Side (M/s Swastic Construction Co.) -

1. Sh. Rahul Pupreja : Site In-charge
2. Sh. Shakil Hussain Khan : Project Manager

TPQA Side -

1. Sh. Sanjay Gautam : Third Party representative (DTU)

During the inspection, following issues were discussed and decided -

1. Progress of work was slow. Agency was instructed to speed up the work and submit completion program by 06-12-2023.

2. Site conditions were reviewed and it was found that soil upto depth of around 2 m is filled up soil.
3. Architectural drawings were reviewed. Contractor M/s Swastic Construction Co. was directed to submit vetted structural drawings by 08.12.2023 without any further delay.
4. Site staff informed that DMRC has constructed boundary wall adjoining our plot and the same is in good condition. As such, boundary wall may not be constructed there.
5. Contractor informed that structural designer is proposing RCC pavement in place of paver block. After discussion, it was decided to obtain comments of Engineering Institute/ DTU in the matter before proceeding further.

This issues with the approval of CE (Flyover) PWD.

O/V
12.5.12
(राजन मोघा)
अधीक्षण अभियंता

प्रतिलिपि सूचनार्थ प्रेषित-

1. प्रमुख अभियन्ता, लो.नि.वि., 12वां तल, एम.एस.ओ.भवन, नई दिल्ली-110002।
2. प्रधान मुख्य अभियंता,(अनुरक्षण एवं फलाईओवर) लोक निर्माण विभाग, 12वां तल,एम0एस0ओ0बिल्डिंग, नई दिल्ली।
3. मुख्य अभियंता, (फलाईओवर), लोक निर्माण विभाग, एम0एस0ओ0बिल्डिंग, नई दिल्ली को सूचनार्थ।
4. कार्यपालक अभियन्ता, एफ-12, लो.नि.वि., मुकरबा चौक, जी टी करनाल रोड दिल्ली -110033।
5. कार्यपालक अभियन्ता, एफ-13, (विधुत) लो.नि.वि., मुकरबा चौक, जी टी करनाल रोड, दिल्ली।

O/V
अधीक्षण अभियंता