



सत्यमेव जयते

राष्ट्रीय राजधानी क्षेत्र, दिल्ली सरकार
लोक निर्माण विभाग
अधीक्षण अभियंता
फ्लाईओवर-5

Govt. of NCT of Delhi
Public Works Department
Superintending Engineer
Flyover- 5



रिंग रोड फ्लाईओवर के नीचे, विपरीत आई0 जी0 स्टेडियम गेट नं0 9, नई दिल्ली-110002
Under Ring Road Bypass Flyover, Opp. of IG Stadium Gate No.9, New Delhi-110002

Email: cpmwddelhi5@gmail.com

सं0 23(13)/अधी.अभि./एफ-5/लो.नि.वि./2023-24/500

दिनांक 08/12/2023

निरीक्षण नोट

Name of work	: C/o Elevated Road over Barapullah Nallah starting from Sarai Kale Khan to Mayur Vihar, New Delhi. (Phase-III).
Agreement No.	: 01/EE/FPD/F-121/2015-2016
Agency	: M/s Larsen & Toubro Ltd.
Date of Start	: 28.04.2015
St. date of Completion	: 27.10.2017
Present Progress	: 82%
Target date of Completion	: 31.12.2024

(Subject to availability of land, tree cutting permission, availability of funds)

Above cited work was inspected by Chief Engineer (Flyover) on 07.12.2023 in presence of following —

PWD Side –

1. Sh. Rajan Mogha : SE, F-5
2. Sh. Tejsingh Meena : EE, F-21
3. Sh. Satyam Gupta : AEE, F-211
4. Sh. Raj Kumar : AE, F-213

Agency Side (M/s Larsen & Toubro Ltd.) –

1. Sh. Kartik. R. : Project Manager
2. Sh. Jitendra : Site Engineer

TPQA Side (M/s RITES) –

1. Sh. Kamal Bahal : Sr. DGM
2. Sh. Mukesh : Manager

During the inspection, following points were discussed and decided -

1. It was informed that out of total pile 186 available scope, only 5 piles are left to be casted. Pile cap and pier work is in progress.
2. EE F-21, Sh. Tejsingh Meena informed that land measuring approx. 6300 sqm has been recently awarded by DM (South East) office which will be handed over to the agency by next week.
3. Representative of L&T, Mr. Kartik R mentioned that sinking of LRP04 well is now complete and bottom plugging is under progress. Agency was directed to complete the bridge portion at the earliest.
4. APP membrane fixing was in progress at LRP main bridge. Proper fixing of APP membrane is to be ensured at site. APP membrane should be as per specification and necessary test need to be carried out. Mr. Kartik R, Representative of L&T, informed that DBM over APP membrane will be taken up soon.
5. Safety precautions and pollution control measures need to be taken as per guidelines without any compromise.

Accordingly, all concerned are requested to take action.

Tej Singh Meena
(अजीन मोघा)
अधीक्षण अभियंता
etc

प्रतिलिपि सूचनार्थ प्रेषित:-

1. प्रमुख अभियन्ता, लो.नि.वि., 12वां तल, एम.एस.ओ.भवन, नई दिल्ली-110002।
2. प्रधान मुख्य अभियंता,(अनुरक्षण एवं फ्लाइओवर) लोक निर्माण विभाग, 12वां तल,एम0एस0ओ0बिल्डिंग, नई दिल्ली।
3. मुख्य अभियन्ता (फ्लाइओवर), लो.नि.वि., चौथा तल, एम.एस.ओ.भवन, नई दिल्ली को सूचनार्थ।
4. कार्यपालक अभियन्ता, एफ-21, तथा कार्यपालक अभियन्ता एफ-13, नई दिल्ली को सूचनार्थ एवं आवश्यक कार्यवाही हेतु।
5. मैसर्स एल एन टी कंस्ट्रक्शन, टी सी -3 बिल्डिंग, ए टावर चौथा तल, माउट पूनमल्ली रोड मनपक्कम पी.बी. नं 979 चेन्नई-600089।
6. मैसर्स राइट्स लि0, टी.पी.आई.ए., बारापुल्ला फेज-3, बर्क साइट ओफिस, सराय काले खान नई दिल्ली।
7. गार्ड फाईल

अधीक्षण अभियंता
etc