
	<p style="text-align: center;">अधीक्षण अभियंता फलाईओवर परियोजना परिमंडल एफ - 1, लो0 नि0 वि0 (दिल्ली सरकार) मुकरबा चौक, जी0 टी0 करनाल रोड, दिल्ली। ईमेल: cpmpwddelhi1@gmail.com</p>	
---	--	---

पत्र संख्या 23(122)/एफ-1/लो0नि0वि0/2023/771

दिनांक: 19.12.2023

निरीक्षण नोट

Name of work: Corridor Development and Street Network/Connectivity Plan for the influence zone of the corridor between **Punjabi Bagh Flyover** and **Raja Garden Flyover**.

Agreement No. : 02/EE/F-11/PWD/2022-23
Agency : M/s Gawar Construction Limited
Date of Start : 10.09.2022
Stipulated date of Completion : 08.12.2023
Present Progress : 80%

Above cited work was inspected by Chief Engineer (Flyover) on 16.12.2023 in presence of following -

PWD Side -

1. Sh Rajan Mogha : SE, F-1
2. Sh. Pramodh Singh : EE, F-11
3. Sh. Jai Bhagwan : AE, F-114
4. Sh. Budh Ram : AE, F-112
5. Sh. Somesh Sarkar : AE(E), F-13

Agency Side (M/s Gawar Construction Ltd) -

1. Sh. Gaurav : Representative
2. Sh. Vaibhav : Representative
3. Sh. Maninder Kumar : Deputy Project Manager
4. Sh. Pradeep : Project Manager
5. Sh. Satish Kumar : Quality Engineer

TPQA Side -

1. Sh. Vikram : Representative of TPQA

During the inspection, following directions were given —

1. Moti Nagar flyover to be completed by 31.01.2024. Accordingly, revised completion program be given.
 2. CTE inspection will be held from 20th to 26th December 2023. Field staff to keep all records upto dated.
 3. Art work proposal needs to be expedited.
 4. Moti Nagar Flyover — Slab casting of middle span, fixing of bearings, W-4 crash barrier, bitumen work of ramps, fitting of electrical poles etc. to be expedited. Widening of existing Moti Nagar Flyover need to be speed up.
 5. Dismantling of FOB has not been started inspite of no hindrance. Urgent action need to be taken in this regard.
 6. Horticulture scheme on the pattern of Sarai Kale Khan flyover need to be submitted for approval.
 7. Dust-control measure should be made effective by proper use of anti-smog gun, sprinkler, covering of building material, removing of malba etc.
 8. Agency to follow all safety guidelines and pollution control measures.
- All concerned to take action accordingly.

OLK
15/12/23
(राजन मोघा)
अधीक्षण अभियंता

प्रतिलिपि :-

1. प्रमुख अभियन्ता, लो.नि.वि., 12वां तल, एम.एस.ओ.भवन, नई दिल्ली-110002।
2. प्रधान मुख्य अभियंता, (अनुरक्षण एवं प्लाईओवर) लोक निर्माण विभाग, 12वां तल, एम0एस0ओ0बिल्डिंग, नई दिल्ली।
3. मुख्य अभियंता (प्ला.), लोक निर्माण विभाग, 4 वॉ तल, एम0 एस0 ओ0 भवन, आई0 पी0 स्टेट, नई दिल्ली को सूचनार्थ।
4. कार्यपालक अभियंता, एफ-11, लो0नि0वि0, मुकरबा चौक, जी.टी. करनाल रोड, नई दिल्ली।
5. कार्यपालक अभियंता (वै0), एफ-13, लो0नि0वि0, मुकरबा चौक, जी.टी. करनाल रोड, नई दिल्ली।
6. मैसर्स गॉवर कन्सट्रक्शन लिमिटेड, डीएसएस-378, सैक्टर 16-17, हिसार-12505 (हरियाणा), ईमेल - gcl@gawar.in for compliance.
7. प्रमुख (सिविल इंजीनियरिंग) एनएसयूटी वेस्ट कैंपस (चौ. ब्रह्म प्रकाश गवर्नमेंट इंजीनियरिंग कॉलेज, जाफरपुर) एचडब्ल्यूवी5एमसीजी, लाल बाग जाफरपुर गांव, दिल्ली-110073।

OLK
अधीक्षण अभियंता