



सत्यमेव जयते

अधीक्षण अभियंता

फलाईओवर परियोजना परिमंडल एफ - 1,
लो0 नि0 वि0 (दिल्ली सरकार)
मुकरबा चौक, जी0 टी0 करनाल रोड, दिल्ली।
ईमेल: cpmpwddelhf1@gmail.com



पत्र संख्या 23 (105)/स्था-1/एफ1/लो0नि0वि0/2023/790

दिनांक : 26/12/23

निरीक्षण नोट

Name of work	:	Construction of conventional Cluster Bus Depot at East Vinod Nagar, Delhi. (SH: Civil Works & Electrical works).
Agreement No.	:	09/EE/FPD/F-14/PWD/2022-23
Agency	:	M/s Swastic Construction Co.
Date of Start	:	29.05.2023
St. date of Completion	:	28.02.2024
Present Progress	:	2%
Target date of Completion	:	28.02.2024

Above cited work was inspected by undersigned on 22.12.2023 in presence of following —

PWD Side -

- | | | |
|---------------------|---|--------------|
| 1. Sh. Sunil Tayal | : | EE(E), F-13 |
| 2. Sh. Satyam Gupta | : | AEE(C), F-12 |
| 3. Sh. Shantanu | : | AE (E) |

Agency Side (M/s Swastic Construction Co.) -

- | | | |
|----------------------|---|----------------|
| 1. Sh. Rahul Pupreja | : | Site In-charge |
| 2. Sh. Aasif | : | Site Engineer |

TPQA Side -


- | | | |
|----------------------|---|----------------------------------|
| 1. Sh. Sanjay Gautam | : | Third Party representative (DTU) |
|----------------------|---|----------------------------------|

During the inspection, following directions were given -

1. Progress of work was reviewed, which was not found satisfactory. AEE/F-12 informed that agency, during site visit of CE(F) on 02-12-2023, committed to submit work program by 04-12-2023 but agency failed to submit as on date. Agency assured to submit work program by 22-12-2023.
2. AEE/F-12 informed that even after constant pursual and written directions of EE/F-12, agency had not submitted vetted structural drawings till date. Agency assured to submit vetted structural drawings by 26-12-2023.
3. Progress of work is delayed and milestones are not achieved. EOT case request for work has not been submitted by agency till date. In case agency

- fails to submit it, EE/F-12 was instructed to submit on his own for further submission to competent authority.
4. EE/F-13 proposed to associate sub-contractor for E&M work at earliest so that proper co-ordination may be achieved. It was directed to associate sub-contractor as per agreement provisions and all the necessary documents for association of sub-contractor shall be submitted to department for approval of Engineer-in-charge. Agency to submit duly marked drawings of electrical points, fittings, fans etc. for approval.
 5. It was informed that next visit will again be scheduled by first week of January. Agency to expedite the work to show satisfactory performance during next visit.
 6. Agency to adhere to all safety guidelines as per agreement, CPWD Works Manual, Safety codes etc. Responsibility of any violation shall be of executing agency & EE should take action as per guidelines for any violation.
 7. It is directed that all measures are to be taken to control air pollution. Responsibility of any violation shall be of executing agency & EE should take action as per guidelines for any violation.


Accordingly, all concerned to take action


(राजन मोघा)
अधीक्षण अभियंता,

फ्लाइओवर परियोजना परिमण्डल एफ-5

प्रतिलिपि सूचनार्थ प्रेषित:-

1. प्रमुख अभियन्ता, लो.नि.वि., 12वां तल, एम.एस.ओ.भवन, नई दिल्ली-110002।
2. प्रधान मुख्य अभियंता, (अनुरक्षण एवं फ्लाइओवर), लोक निर्माण विभाग, 12वां तल, एम0एस0ओ0 बिल्डिंग, नई दिल्ली।
3. मुख्य अभियन्ता (फ्लाइओवर), लो.नि.वि., चौथा तल, एम.एस.ओ.भवन, नई दिल्ली को सूचनार्थ।
4. कार्यपालक अभियंता (विद्युत) एफ-13, लो.नि.वि.(दि.स.) मुकरबा चौक, जी.टी. करनाल रोड नई दिल्ली
5. कार्यपालक अभियंता, एफ-51, लो0नि0वि0, रिंग रोड बाईपास फ्लाइओवर के नीचे, गेट नं0 9 के सामने, इंदिरा गांधी स्टेडियम, नई दिल्ली - 110002
6. मैसर्स स्वास्तिक कंस्ट्रक्शन कं0, 13/48, गीता कालेनी, दिल्ली-110031
7. विभाग प्रमुख (Civil Engineering) दिल्ली तकनीकी विश्वविद्यालय, शाहबाद दौलतपुर, मैन बवाना रोड नई दिल्ली -110042
8. गार्ड फाईल


अधीक्षण अभियंता