



सत्यमेव जयते

राष्ट्रीय राजधानी क्षेत्र, दिल्ली सरकार
लोक निर्माण विभाग
अधीक्षण अभियंता
फ्लाईओवर-5

Govt. of NCT of Delhi
Public Works Department
Superintending Engineer
Flyover- 5



रिंग रोड फ्लाईओवर के नीचे, विपरीत आई0 जी0 स्टेडियम गेट नं0 9, नई दिल्ली-110002
Under Ring Road Bypass Flyover, Opp. of IG Stadium Gate No.9, New Delhi-110002
Email: cpmpwddelhi5@gmail.com

सं0 23(13)/अधी.अभि./एफ-5/लो.नि.वि./2024-25/283 दिनांक 10/04/2024

निरीक्षण नोट

कार्य का नाम : Construction of Flyover at Nand Nagri & Gagan Cinema Junction of Mangal Pandey Marg including Elevated Corridor, Footpath, Road Work including Road Signages, Electrical Works, Drainage, Rain Water Harvesting and Allied works on EPC mode.

Agreement No. : 01/EE/F-31/PWD/2022-23/02137
Agency : M/s Ramkumar Contractor Private Limited
Date of Start : 03.02.2023
St. date of Completion : 31.07.2024
Present Progress : 55%

Above cited work was inspected by undersigned on 02.04.2024 in presence of following

PWD Side -

1. Sh. Ravi Verma : EE, F-31
2. Sh. Surjeet Kumar : AEE, F-312
3. Sh. Dinesh Kumar : AE, F-311
4. Sh. Shantanu : AE (Electrical)

Agency Side (Ramkumar Contractor Private Limited) -

1. Sh. Manish Jain : Project Manager
2. Sh. Sitaram Vats : Deputy Project Manager

TPQA Side (M/s DTU)

1. Prof. Raju Sarkar : Representative

During the inspection, following observations were made -

1. 86 % Pier Cap have been completed. 93% PSC girders has been casted. 66 Nos. PSC girders have been erected and 7 Nos of deck slab has been casted. Agency was asked to increase the pace of work in order to complete the work in time.
2. Agency to adhere to all safety guidelines as per agreement, CPWD Works Manual Safety codes, Good structural engineering practices & as issued by GNOTO,; *10.No. 4(60)/23-24/PWD-II/Roads (CD No 057742583)11054-47 dated 11.0,a Responsibility of any violation shall be of executing agency & EE should take action as per guidelines for any violation
3. It is directed that all measures are to be taken to control air pollution. Dust control measures be implemented at site along with sufficient anti-smog gun. Responsibility of any violation shall be of executing agency & EE should take action as per guidelines for any violation.
4. Lighting arrangements should be improved for smooth movement of traffic during night.
5. Barricading at site should be sufficient and clean.
6. Sufficient marshalls should be available at junction for safe movement of machinery and commuters. Marshalls should have safety jacket with PWD logo.
7. Quality control as per provision of the agreement should be implemented at site without any laxity.
8. At site, footpath at many locations is broken for diversion of traffic. Proper restoration and levelling at some location needs to done for smooth traffic flow.
9. Agency informed that BSES 11 KVA shifted, but road damaged very badly by BSES and also requested to direct BSES to remove the malba lying nearby road.
10. Agency was asked to submit the drawings of at-grade road and electrical drawings for approval.
11. It is observed that budget is surrounded in F.Y- 2023-24 due to slow progress. Agency should ensure that this is not repeated again.

All concerned to take action accordingly.

01/

अधीक्षक अभियंता,
फलाईओवर परियोजना परिमण्डल एफ-5

प्रतिलिपि सूचनार्थ प्रेषित-

1. प्रमुख अभियंता, लोक निर्माण विभाग, 12वाँ तल, एम0एस0ओ0बिल्डिंग, नई दिल्ली।
2. प्रधान मुख्य अभियंता, (अनुरक्षण एवं फलाईओवर) लोक निर्माण विभाग, 12वाँ तल, एम0एस0ओ0बिल्डिंग, नई दिल्ली।
3. मुख्य अभियंता, (फलाईओवर), लोक निर्माण विभाग, एम0एस0ओ0बिल्डिंग, नई दिल्ली।
4. कार्यपालक अभियन्ता, एफ-31, लोक निर्माण विभाग, गेट नं. 06, जवाहरलाल नेहरू, स्टेडियम नई दिल्ली।

5. कार्यपालक अभियन्ता, एफ-13, लो.नि.वि., मुकरवा चौक, जी टी करनाल रोड, दिल्ली।
6. मैसर्स राम कुमार कॉन्ट्रैक्टर प्रा. लिमिटेड, एससीएफ-60, प्रथम तल, सेक्टर-8, पंचकुला-134109
ईमेल: rkwurgram@gmail.com
7. प्रोफेसर राजू सरकार, दिल्ली टेक्नोलॉजिकल यूनिवर्सिटी (डीटीयू) शाहबाद दौलतपुर बवाना रोड
दिल्ली-110042 ।

01 ✓
अधीक्षण अभियन्ता, एफ-5