
	<p>अधीक्षण अभियंता फलाईओवर परियोजना परिमंडल एफ - 1, लो0 नि0 वि0 (दिल्ली सरकार) मुकरबा चौक, जी0 टी0 करनाल रोड, दिल्ली। ईमेल: cpmpwddelhi1@gmail.com</p>	
---	--	---

पत्र संख्या 23(94)/एफ1/लो0नि0वि0/2023-हि./ 461

दिनांक: 24/05/24

### निरीक्षण नोट

**N.O.W. :- Construction of underpass by jack pushing pre-cast RCC boxes at Outer Ring Road near Mukarba Chowk including construction of approach road from Badli Junction to Haiderpur Metro Station.**

Agency : M/s Dharamraj Contracts India Pvt. Ltd.

The site was inspected by undersigned on 21.05.2024 on 2:30 PM, of the above mentioned work. The following were present at site :-

#### PWD Side:

1. Sh. Ajay Narwal, Executive Engineer F-14
2. Sh. Sunil Tayal, Executive Engineer (E), F13
3. Sh. Hemant Singh Patel, Assistant Executive Engineer, F-142
4. Sh. Shantanu Kumar, AE (E), F-132

#### Contractor Side

1. Sh. Hemant Singh (Authorized Signatory).
2. Sh. Jitender Kumar (Billing Engineer).
3. Sh. Zakir Ali (Quality Control Engineer)

During the inspection, the following points were discussed: -

1. Work progress is very slow despite no hindrances present at site for the box pushing activity and agency is directed to expedite the box pushing works by deploying additional resources to complete the project without any further delay. Agency directed to submit the revised program chart. It was suggested to show different activities into total and balance quantity with start and end date, so as to make Bar Charts clear and more meaningful. It is to be submitted by 25.05.2024.
2. I&FC land payment is to be made and shifting of TPDDL overhead and underground cables is under progress. These are not affecting the box pushing activity in any way.

3. EE, F-14 and agency is directed to finalize the design / drawing of retaining wall along the I&FC drain for the overturning condition of the retaining wall and accordingly start the execution of the same so that shifting of TPDDL cable can be started without any further delay.
4. Agency to adhere to all safety guidelines as per agreement, CPWD Works Manual Safety codes, Good structural engineering practices & as issued by GNCTD vide No. 4(60)/23-24/PWD-II/Roads (CD No 057742583)11054-47 dated 11.0, a Responsibility of any violation shall be of executing agency & EE should take action as per guidelines for any violation
5. It is directed that all measures are to be taken to control air pollution. Dust control measures be implemented at site along with sufficient anti-smog gun. Responsibility of any violation shall be of executing agency & EE should take action as per guidelines for any violation. Dust-control measure should be made effective by proper use of anti-smog gun, sprinkler, covering of building material, removing of malba etc.
6. Barricading at site should be sufficient and clean. Sufficient marshals should be available at junction for safe movement of machinery and commuters. Marshalls should have safety jacket with PWD logo.
7. EE, F-13 is directed to coordinate with TPDDL for shifting. Also ensure drawings are finalized for electrical works.

O.K. 11/22/5  
 राजन मोघा  
 अधीक्षण अभियंता

**प्रतिलिपि सूचनार्थ प्रेषित-**

- 1- प्रमुख अभियन्ता, लो.नि.वि., 12वां तल, एम.एस.ओ.भवन, नई दिल्ली-110002।
- 2- प्रधान मुख्य अभियंता,(अनुरक्षण एवं फलाईओवर) लोक निर्माण विभाग, 12वां तल,एम0एस0ओ0बिल्डिंग, नई दिल्ली।
3. मुख्य अभियंता, (फलाईओवर), लोक निर्माण विभाग, एम0एस0ओ0बिल्डिंग, नई दिल्ली को सूचनार्थ।
4. कार्यपालक अभियन्ता, एफ-13 तथा एफ-14 मुकरबा चौक, नई दिल्ली आपको अपने हस्ताक्षर के तहत पत्रों द्वारा एजेंसी के लिए दिशा-निर्देश बताने का निर्देश दिया जाता है। निरीक्षण रजिस्टर में निरीक्षण नोट की एक प्रति चिपकाएँ। इस नोट के जारी होने के 7 दिनों के भीतर एटीआर जमा करें।
5. मैसर्स धर्मराज कॉन्ट्रैक्ट्स इंडिया प्राईवेट लिमिटेड, अभिषेक प्लाजा तीसरा तल पॉकेट-बी, मयूर विहार, फेस-2, नई दिल्ली-110091 को सूचनार्थ।

O.K. 11/22/5  
 अधीक्षण अभियंता