

	<p align="center">अधीक्षण अभियंता फलाईओवर परियोजना परिमंडल एफ - 1, लो0 नि0 वि0 (दिल्ली सरकार) मुकरबाचौक, जी0 टी0 करनालरोड, दिल्ली।</p>	
<p align="center">फोन नं0: 011-27691871, फैक्स नं0: 011-27691971 ईमेल: cpmpwddelhi1@gmail.com</p>		

पत्र संख्या 23(105)/एफ1/लो0नि0वि0/2024-हि./475 दिनांक: 27/05/24

INSPECTION NOTE

Name of work	:	Construction of conventional Cluster Bus Depot at East Vinod Nagar, Delhi. (SH: Civil Works & Electrical works).
Agreement No.	:	09/EE/FPD/F-14/PWD/2022-23
Agency	:	M/s Swastic Construction Co.
Date of Start	:	22.08.2023
St. date of Completion	:	21.05.2024
Present Progress	:	27%
EOT Granted upto	:	16-07-2024

Above cited work was inspected by undersigned on 24.05.2024 in presence of following —

PWD Side –

- | | | |
|---------------------|---|--------------|
| 1. Sh. Ajay Narwal | : | EE(C), F-12 |
| 2. Sh. Sunil Tayal | : | EE(E), F-13 |
| 3. Sh. Satyam Gupta | : | AEE(C), F-12 |

Agency Side (M/s Swastic Construction Co.) –

- | | | |
|----------------------|---|----------------|
| 1. Sh. Rahul Pupreja | : | Site In-charge |
| 2. Mohd. Shakil | : | Site Engineer |
| 3. Mohd. Aasif | : | Site Engineer |

TPQA Side -

- | | | |
|----------------------|---|----------------------------------|
| 1. Sh. Sanjay Gautam | : | Third Party representative (DTU) |
|----------------------|---|----------------------------------|


During the inspection, following directions were given –

1. Progress of work was reviewed, which was not found satisfactory. Labour force was not found sufficient. Agency representative informed that work will be completed by Aug, 2024. It was directed to expedite the progress of work by deploying additional resources to complete the project without any further delay otherwise it would be difficult to complete it by Aug, 2024. **Agency is directed to submit the revised program chart by 30.05.2024. It was suggested to show different activities into total and balance**

quantity with start and end date, so as to make Bar chart clear and more meaningful.


2. EE/F-12 informed that drawings for workshop and admin block were received on 24-04-2024 and were issued on 25-04-2024. Decision regarding pavement work has also been conveyed to the agency but drawings are yet to be received. In this regard, contractor has shown working drawing for pavement. In response, it was directed to submit pavement drawing after vetting so that it may be issued by department.
3. Contractor gave proposal for application of GRC tiles on boundary wall to make it aesthetically pleasing. In response, it was directed to EE/F-12 to co-ordinate with client department regarding the same and if approved by client, proposal for approval of competent authority may also be submitted accordingly.
4. EE/F-13 informed that agency has not yet submitted all the documents of electrical contractor as per agreement provisions. In response, it was directed to submit all the necessary documents as desired by EE/F-13 so that approval of competent authority for associated contractor may also be taken timely.
5. EE/F-12 informed that Chief Engineer (Flyover) during his inspection on 02-12-2023 directed not to construct boundary wall adjacent to DMRC boundary wall. During execution it is felt that that construction of boundary wall on that side is required. It was directed to submit proposal expressing its necessity for approval of CE (F).
6. Agency to adhere to all safety guidelines as per agreement, CPWD Works Manual Safety codes, Good structural engineering practices & as issued by GNCTD vide No. 4(60)/23-24/PWD-II/Roads (CD No 057742583)11054-47 dated 11.0, a Responsibility of any violation shall be of executing agency & EE should take action as per guidelines for any violation
7. It is directed that all measures are to be taken to control air pollution. Dust control measures be implemented at site along with sufficient anti-smog gun. Responsibility of any violation shall be of executing agency & EE should take action as per guidelines for any violation. Dust-control measure should be made effective by proper use of anti-smog gun, sprinkler, covering of building material, removing of malba etc.
8. Barricading at site should be sufficient and clean. Sufficient marshals wearing safety jacket with PWD logo should be available.

Accordingly, all concerned to take action


(राजेश मोघा)
अधीक्षण अभियंता

प्रतिलिपि :-

1. प्रमुख अभियंता, लोक निर्माण विभाग, 12वाँ तल, एम0एस0ओ0 बिल्डिंग, नई दिल्ली को सूचनार्थ।
2. प्रधान मुख्य अभियंता (फ्ला0 एवं एम0), लोक निर्माण विभाग, 12वाँ तल, एम0एस0ओ0 बिल्डिंग, नई दिल्ली को सूचनार्थ।
3. मुख्य अभियंता, (फलाईओवर), लोक निर्माण विभाग, 4वाँ तल, एम0एस0ओ0 बिल्डिंग, नई दिल्ली को सूचनार्थ।
- 4-5. कार्यपालक अभियंता, एफ-12, एवं एफ-13(वै0), लोक निर्माण विभाग, मुकरबा चौक, जी0टी0 करनाल रोड, दिल्ली को सूचनार्थ एवं आवश्यक कार्यवाही हेतु।
6. मैसर्स स्वास्तिक कंस्ट्रक्शन कम्पनी, 13/48, गीता कालोनी, दिल्ली - 110031 को सूचनार्थ एवं आवश्यक कार्यवाही हेतु। ईमेल swastic.const.co@gmail.com


अधीक्षण अभियंता