



राष्ट्रीय राजधानी क्षेत्र, दिल्ली सरकार
लोक निर्माण विभाग
अधीक्षण अभियंता
फ्लाईओवर-5

रिंग रोड फ्लाईओवर के नीचे, विपरीत आई0 जी0 स्टेडियम गेट नं0 9, नई दिल्ली-110002
Under Ring Road Bypass Flyover, Opp. of IG Stadium Gate No.9, New Delhi-110002

Email: cpmpwddelhif5@gmail.com

Govt. of NCT of Delhi
Public Works Department
Superintending Engineer
Flyover- 5



सं0 23(13)/अधी.अभि./एफ-5/लो.नि.वि./2024-25/629(H)

दिनांक 13/08/24

निरीक्षण नोट

Sub.: C/o Elevated Road over Barapullah Nallah starting from Sarai Kale Khan to Mayur Vihar, New Delhi. (Phase-III). SH: Elevated Road, Extradosed Bridge, Flyover, Clover Leaves, Loops, Ramps, Footpath, Cycle Track, Road Work including Signages, Street Light Works & Allied Works.

Agreement No.:	01/EE/FPD/F-121/2015-16
Agency:	M/s Larsen & Toubro Ltd
Stipulated date of Start:	28.04.2015
Stipulated date of Completion:	27.10.2017
Present Progress:	85%

Above work was inspected on 08.08.2024 by undersigned. Following officials were present during the site inspection —

PWD Side -

1. Sh. Tej Singh Meena : EE, F-21
2. Sh. Anil Kumar Sharma : AE, F-212
3. Sh. Raj Kumar Kakkar : AE, F-213


Agency/ TPQA Side -

1. Sh. R. Karthik, : Project Manager, M/s L&T Ltd
2. Sh. Abhishek : Planning Manager of M/s L&T Ltd.

During the inspection, following directions were given —


1. The site of P4 well foundation was inspected and reviewed the progress of C&D waste/debris removal to avoid any flood like situation in Delhi. It was apprised by the Executive Engineer that all the C&D waste has been removed and extra widening of the river has been made at the bridge location.
2. The progress of viaduct portion was also reviewed at site and Mr. R. Karthik, Project Manager of M/s L&T informed that all the land is available for project completion. However, there are many trees which are causing hindrance in the work in two stretches needs to be cut/ transplant urgently.

3. The site of Barapullah Nallah was also visited to reviewed the progress of removal of abandoned pile which was requested to remove by I&FC. Executive Engineer apprised that all the pile as informed by I&FC has been removed alongwith disposal of waste.
4. Agency to adhere to all safety guidelines as per agreement, CPWD Works Manual, Safety codes etc. Responsibility of any violation shall be of executing agency & EE should take action as per guidelines for any violation.
5. It is directed that all measures are to be taken to control air pollution. Responsibility of any violation shall be of executing agency & EE should take action as per guidelines for any violation.


(राजन मोघा)
अधीक्षण अभियंता
e/c

प्रतिलिपि सूचनार्थ प्रेषित-

1. प्रमुख अभियन्ता, लो.नि.वि., 12वां तल, एम.एस.ओ.भवन, नई दिल्ली-110002।
2. प्रधान मुख्य अभियंता, (अनुरक्षण एवं फलाईओवर), लोक निर्माण विभाग, 12वां तल, एम0एस0ओ0 बिल्डिंग, नई दिल्ली।
3. मुख्य अभियन्ता (फलाईओवर), लो.नि.वि., चौथा तल, एम.एस.ओ.भवन, नई दिल्ली को सूचनार्थ।
4. कार्यपालक अभियन्ता, एफ-21, रिंग रोड फलाईओवर के नीचे, विपरीत आई.जी.आई. स्टेडियम गेट नं. 09, नई दिल्ली को सूचनार्थ।
5. मैसर्स एल एन टी कंस्ट्रक्शन, टी सी -3 बिल्डिंग, ए टावर चौथा तल, माउट पूनमल्ली रोड मनपक्कम पी.बी. नं 979 चेन्नई-60089।
6. गार्ड फाईल


अधीक्षण अभियंता
e/c