

	<p style="text-align: center;">अधीक्षण अभियंता फलाईओवर परियोजना परिमंडल एफ – 1, लो0 नि0 वि0 (दिल्ली सरकार) मुकरबा चौक, जी0 टी0 करनाल रोड़, दिल्ली फोन नं0: 011-27691871, फैक्स नं0: 011-27691971 ईमेल: cpmpwddelhi1@gmail.com</p>	 भारत 2023 INDIA यमुन्य कुरुक्षेत्रम् ONE EARTH • ONE FAMILY • ONE FUTURE
--	--	---

पत्र संख्या 23(133)/एफ1/लो0नि0वि0/2024-हि./ 796

दिनांक: 29/08/24

Minutes of Meeting cum Inspection Note

Name of work: Construction of Cluster Bus Depot at Kirari Village, Plot No.8 (PSP7), Sector41, Rohini, Delhi.

Agreement No. 08/EE/FPD/F-14/PWD/2022-23

Agency: M/s. GNA Construction Pvt. Ltd.

1.	Name of Work	Construction of Cluster Bus Depot at Kirari Village, Plot No.8 (PSP7), Sector41, Rohini, Delhi.
2.	A/A & E/S Amount & Date (Rs. in Cr)	Rs. 41.64 Cr. dt. 03.03.2023
3.	TS Amount and date (Rs. in Cr)	Rs. 39.19 Cr dated 23.01.2023
4.	Agency	M/s. GNA Construction Pvt. Ltd.
5.	Agmt No.	08/EE/FPD/F-14/PWD/2022-23
6.	Estimated Cost (Rs. in Cr.)	Rs. 38.8 Cr.
7.	Tendered Amount (Rs. in Cr.)	Rs. 21.08 Cr.
8.	St. Date of Start/St. Date of Completion	24.05.2023 / 23.01.2024
9.	Time Period Month	8 Months
10.	Gross work done (Rs. in Cr.)	Rs. 7.34 Cr.
11.	Physical Progress %age	30%
12.	Target date of completion	31.12.2024
13.	EOT granted upto date	20.09.2024
14.	Upto date program chart submitted (Yes/ No)	Yes
15.	Date of last meeting/ %progress upto last meeting	21.05.2024 / 25%

A review meeting was held under the Chairmanship of Superintending Engineer, F-1 on 21.08.2024 at 12 Noon in his conference room Mukarba Chowk, G.T. Karnal Road, Delhi – 110033 and also site was inspected.

Following persons attended the meeting: -

PWD Side:

1. Sh. Ajay Narwal, Executive Engineer F-14
2. Sh. Sunil Tayal, Executive Engineer (E), F13
3. Sh. Jai Bhagwan, Assistant Engineer (P), F-1
4. Sh. Hemant Singh Patel, Assistant Executive Engineer, F-142
5. Sh. Shantanu Kumar, AE (E), F-132
6. Sh. Amar Singh, AE (E), F-13

Contractor Side

1. Sh. Akash Chaudhary (Authorised Signatory)
2. Sh. Narender Singh (Site Engineer).

During the meeting following points were discussed: -

1. As per the Agency's submissions physical progress at site has been adversely affected due to non-availability of funds. It was informed that efforts are being made & if funds does not come, work may be foreclosed
2. Considering the current scenario of non-availability of funds from the Transport Department agency is directed not to procure further any new materials and continue the work with the materials already procured/brought at site.
3. Earth filling work at site has almost been completed but the structural drawing of CC pavement is yet to be submitted. Agency is directed to submit the drawing of the CC pavement at the earliest.
4. Agency is directed to submit remaining drawings for timely issuance of the GFC drawings.
5. SE/F-1 has directed that the work be completed within the amount deposited by the client department to avoid any liabilities and no work is to be allowed to be executed beyond the A/A & E/S and payment for the work should be made after approval of Extension of Time (EOT).

During the inspection following points were discussed: -

1. Foundation work upto plinth level of all the buildings is completed and columns from ground floor to first floor of all the building is in progress.
2. As the site is in a low lying area and does not have proper drainage outfall therefore, site and its adjacent area are getting flooded frequently in current monsoon season causing delay in the project completion.
3. Agency is directed to adhere all safety guidelines as per agreement, CPWD Works Manual Safety codes.
4. Agency is directed to carry out the work activity with utmost safety in the monsoon season to avoid heavy settlement of the road and if any settlement is observed that shall be repaired immediately to ensure the safe movement of traffic.
5. Agency is directed to submit the revised program chart.

प्रतिलिपि :-

1. प्रमुख अभियंता, लोक निर्माण विभाग, 12वॉ तल, एम0एस0ओ0 बिल्डिंग, नई दिल्ली को सूचनार्थ।
2. प्रधान मुख्य अभियंता (फ्ला0 एवं एम0), लोक निर्माण विभाग, 12वॉ तल, एम0एस0ओ0 बिल्डिंग, नई दिल्ली को सूचनार्थ।
3. मुख्य अभियंता, (फ्लाईओवर), लोक निर्माण विभाग, 4वॉ तल, एम0एस0ओ0 बिल्डिंग, नई दिल्ली को सूचनार्थ।
- 4-5. कार्यपालक अभियंता, एफ-14, एवं एफ-13(वै0), लोक निर्माण विभाग, मुकरबा चौक, जी0टी0 करनाल रोड़, दिल्ली को सूचनार्थ एवं आवश्यक कार्यवाही हेतु।
6. **M/s. GNA Construction Pvt. Ltd. (Erstwhile M/s. Kundu Nirman)**, एडी-128 बी, शालीमार बाग, दिल्ली-110088 को सूचनार्थ एवं आवश्यक कार्यवाही हेतु। ईमेल :-info@gnacpl.com, kundunirman@gmail.com

01/12/20
राजन मोघा
अधीक्षण अभियंता

01/12/20
अधीक्षण अभियंता