

	<p align="center">अधीक्षण अभियंता पलाईओवर परियोजना परिमंडल एफ - 1, लो० नि० वि० (दिल्ली सरकार) मुकरबा चौक, जी० टी० करनाल रोड, दिल्ली। फोन नं०: 011-27691871, फॅक्स नं०: 011-27691971 ईमेल: cpmpwddelhi1@gmail.com</p>	
--	---	--

पत्र संख्या 23(105)/एफ1/लो०नि०वि०/2025-हि./ 70

दिनांक: 03/02/25

निरीक्षण नोट

Name of work	:	Construction of conventional Cluster Bus Depot at East Vinod Nagar, Delhi. (SH: Civil Works & Electrical works).
Agreement No.	:	09/EE/FPD/F-14/PWD/2022-23
Agency	:	M/s Swastic Construction Co.
Date of Start	:	22.08.2023
St. date of Completion	:	21.05.2024
Present Progress	:	37%-38%
EOT Granted upto	:	23-11-2024

Above cited work was inspected by Sh. Manoj Kumar Jha, Chief Engineer (Flyover) on 29.01.2025 in presence of following —

PWD Side —

1. Sh. Rajan Mogha	:	SE, F-1
1. Sh. Ajay Narwal	:	EE(C), F-12
2. Sh. Sunil Tayal	:	EE(E), F-13
3. Sh. Satyam Gupta	:	AEE(C), F-12

Agency Side (M/s Swastic Construction Co.) —

1. Sh. Rahul Pudreja	:	Site In-charge
2. Mohd. Shakil	:	Project Manager

TPQA Side -

1. Sh. Sanjay Gautam	:	Third Party representative (DTU)
----------------------	---	----------------------------------

During the inspection, the following points were discussed, and necessary directions were given:

- 1) The layout plan of the site was presented by AEE & EE, F-12.
- 2) The progress of work was reviewed and not found satisfactory. EE, F-12, informed that the project is deposit work of the Transport Department and client has not provided funds after March 2024. After vigorous persual the Client has released Rs. 10 crore.

- 3) It is directed that any change in scope resulting in increase in tender amount must be intimated to client with detailed reasons. All formalities of deposit works to be adhered to as per CPWD works manual provisions.
- 4) EE, F-13, informed that electrical work has commenced. The agency is directed to ensure the presence of qualified electrical engineers as per agreement to closely supervise electrical activities in coordination with civil work.
- 5) The agency must strictly adhere to all safety guidelines outlined in the agreement, CPWD Works Manual, and Safety Codes. Any violations will be the sole responsibility of the executing agency, and EE must take appropriate action as per guidelines.
- 6) All necessary measures to control air pollution must be implemented. Any violations will be the responsibility of the executing agency, and EE must enforce appropriate action as per the prescribed guidelines.

All concerned are instructed to take immediate action accordingly.

01/11/2018
अधीक्षण अभियंता,
फलाईओवर परियोजना परिमण्डल एफ-1

प्रतिलिपि :-

1. प्रमुख अभियन्ता, लो.नि.वि., 12वां तल, एम.एस.ओ.भवन, नई दिल्ली-110002।
2. प्रधान मुख्य अभियंता, (अनुरक्षण एवं फलाईओवर), लोक निर्माण विभाग, 12वां तल, एम0एस0ओ0 बिल्डिंग, नई दिल्ली।
3. मुख्य अभियन्ता (फलाईओवर), लो.नि.वि., चौथा तल, एम.एस.ओ.भवन, नई दिल्ली को सूचनार्थ।
4. कार्यपालक अभियन्ता, एफ-12, तथा कार्यपालक अभियन्ता एफ-13, नई दिल्ली को सूचनार्थ एवं आवश्यक कार्यवाही हेतु।
5. मैसर्स स्वास्तिक कंस्ट्रक्शन कम्पनी, 13/48, गीता कालोनी, दिल्ली - 110031 को सूचनार्थ एवं आवश्यक कार्यवाही हेतु ईमेल: swastic.const.co@gmail.com.
6. सिविल एवं पर्यावरण इंजीनियरिंग विभाग, दिल्ली प्रौद्योगिकी विश्वविद्यालय, शाहबाद दौलतपुर, बवाना रोड, दिल्ली-110042 को सूचनार्थ एवं आवश्यक कार्यवाही हेतु।
7. गार्ड फाईल

01/11/2018
अधीक्षण अभियंता