

	<p style="text-align: center;">अधीक्षण अभियंता पलाईओवर परियोजना परिमंडल एफ – 1, लो0 नि0 वि0 (दिल्ली सरकार) मुकरबा चौक, जी0 टी0 करनाल रोड, दिल्ली।</p> <hr/> <p style="text-align: center;">फोन नं0: 011-27691871, फैक्स नं0: 011-27691971 ईमेल: cpmpwddelhif1@gmail.com</p>	 <p style="text-align: center;">भारत 2023 INDIA वसुधैव कुटुम्बकम् ONE EARTH • ONE FAMILY • ONE FUTURE</p>
---	--	--

पत्र संख्या 23(94)/एफ1/लो0नि0वि0/2025-26/401

दिनांक: 13/05/25

निरीक्षण नोट

कार्य का नाम: Construction of underpass by jack pushing pre-cast RCC boxes at Outer Ring Road near Mukarba Chowk including construction of approach road from Badli Junction to Haiderpur Metro Station.

एजेंसी: M/s Dharamraj Contracts India Pvt. Ltd.

The site was inspected by undersigned on 28.04.2025 on 11:30 AM, of the above mentioned work. The following were present at site :-

PWD Side:

1. Sh. Ajay Narwal, Executive Engineer F-14.
2. Sh. Amit Kumar, Assistant Engineer, F-142.



Contractor Side

1. Sh. Vipin Chaudhary (Authorized Signatory)
2. Sh. Zakir Ali (Quality Control Engineer)
3. Sh. Jitender Yadav (Site Engineer)

During the inspection, the following points were discussed: -



1. Work progress is very slow despite no hindrances present at site for the box pushing activity (critical activity) and agency is directed to expedite the box pushing works by deploying additional resources to complete the project without any further delay.
2. Agency is directed to submit the design/ certificate of safety from scouring of the retaining wall, parapet wall and start the execution of work of retaining wall along the Nalah. There has been continuous unnecessary delay in this regard.
3. Agency directed to provide protection work including crash barrier and guide walls along the road on Box pushing site to ensure the safety of commuters.
4. Agency is directed to immediately finish of the completed box line with proper finishing as per agreement and provide water proofing treatment as per agreement conditions.

5. Agency is directed to submit art work details & road signages details for approval.
6. Embankment of outer ring road needs to be protected by necessary arrangement like shoring/ sheet piles to avoid any kind of accidents agency is directed to make the arrangement for the protection of the embankment at the earliest.
7. Agency is directed to adhere all safety guidelines as per agreement, CPWD Works Manual Safety codes.
8. Agency is directed to carry out the box pushing activity with utmost safety in the monsoon season to avoid heavy settlement of the road and if any settlement is observed that shall be repaired immediately to ensure the safe movement of traffic.
9. Agency is directed to take all measures to control air pollution. Responsibility of any violation shall be of executing agency and EE should take action as per guidelines for any violation.
10. The agency to adhere to all safety guidelines as per agreement, CPWD Works Manual, Safety codes, Good structural engineering practices & as issued by GNCTD vide No. 4(60)/23-24/PWD-II/Roads (CD No. 057742583)/1054-47 dated 11.07.2023. Responsibility of any violation shall be of executing agency & EE should take action as per guidelines for any violation.



 अधीक्षण अभियंता
 फ्लाईओवर परियोजना परिमण्डल एफ-1

प्रतिलिपि :-

1. प्रमुख अभियन्ता, लो.नि.वि., 12वां तल, एम.एस.ओ.भवन, नई दिल्ली-110002।
2. प्रधान मुख्य अभियंता, (अनुरक्षण एवं फ्लाईओवर) लोक निर्माण विभाग, 12वां तल, एम0एस0ओ0 बिल्डिंग, नई दिल्ली।
3. मुख्य अभियंता (फ्ला.), लोक निर्माण विभाग, 4 वॉ तल, एम0 एस0 ओ0 भवन, आई0 पी0 स्टेट, नई दिल्ली।
4. कार्यपालक अभियंता, एफ-14, लो0नि0वि0, मुकरबा चौक, जी.टी. करनाल रोड, नई दिल्ली।
5. मैसर्स धर्मराज कॉन्ट्रैक्ट्स इंडिया प्राइवेट लिमिटेड, अभिषेक प्लाजा तीसरा तल पॉकेट-बी, मयूर विहार, फेस-2, नई दिल्ली-110091 को सूचनार्थ एवं आवश्यक कार्यवाही हेतु।
6. प्रमुख (सिविल इंजीनियरिंग), एन एस यूटी वेस्ट कैम्पस (चौ. ब्रह्मप्रकाश गवर्नमेंट इंजीनियरिंग कॉलेज, जाफरपुर) एचडब्ल्यूवी 5+ एमसीजी, लालबाग जाफरपुर गांव, दिल्ली-110073।



 अधीक्षण अभियंता