

NORTH DELHI MUNICIPAL CORPORATION
OFFICE OF THE CHIEF ENGINEER-II
(19th Floor, Civic Centre, New Delhi-110002)

Date 01.07.2019

No.CE-II/North DMC/2019-D-117

Sub:- Report on de-silting of Nallah/drain having width/depth more than 4' & above w.e.f. 01.04.2019 to 30.06.2019 upto 01.06.2019 under the Jurisdiction of North Delhi Municipal Corporation.

S.No.	Name of Zone / Divisions	Nos. of Nallahs			Length of Nallahs in Mts.			Quantity of silt to be removed as per Action plan (in MT)			Total Quantity of Silt removed upto 27.06.2019 (in MT)	Total Quantity of silt removed from 28.06.2019 to 30.06.2019 (in MT)	Total Progressive Quantity of silt removed and Sent to SLF Bhaswa as on 01.07.2019 (in MT)	Percentage of Silt removed
		Pertaining to North DMC	In Unauthorised colonies	Total	Pertaining to North DMC	In Unauthorised colonies	Total	Pertaining to North DMC	In Unauthorised colonies	Total				
	Narela													
1	EE(M)-I	25	0	25	20053	0	20053	683.18	0.00	683.18	692.325	21.23	713.555	104.45
2	EE(M)-II	16	0	16	11989	0	11989	544.23	0.00	544.23	479.935	0	479.935	88.19
	Total	41	0	41	32042	0	32042	1227.41	0.00	1227.41	1172.26	21.23	1193.490	97.24
	Rohini													
3	EE(M)-I	31	0	31	11405	0	11405	981.28	0.00	981.28	974.73	0	974.730	99.33
4	EE(M)-II	19	5	24	12967	5390	18357	1587.13	395.93	1983.06	1839.79	21.305	1861.095	93.85
	Total	50	5	55	24372	5390	29762	2568.41	395.93	2964.34	2814.52	21.305	2835.825	95.66
	Karol Bagh													
5	EE(M)-I	20	0	20	11620	0	11620	830.92	0.00	830.92	753.655	0	753.655	90.70
6	EE(M)-II	10	0	10	8628	0	8628	970.62	0.00	970.62	932.835	0	932.835	96.11
	Total	30	0	30	20248	0	20248	1801.53	0.00	1801.53	1686.49	0	1686.490	93.61
	City -S.P.													
7	EE(M)-I	9	0	9	4510	0	4510	592.14	0.00	592.14	561.8	42.095	603.895	101.99
8	EE(M)-II	6	0	6	1677	0	1677	480.10	0.00	480.10	287.94	20.48	308.420	115.86
	Total	15	0	15	6187	0	6187	1072.24	0.00	1072.24	849.74	62.575	912.315	106.29
	Civil Lines													
9	EE(M)-CLZ-I	6	0	6	1915	0	1915	281.28	0.00	281.88	265.375	0	265.375	94.15
10	EE(M)-CLZ-II	10	0	10	3694	0	3694	606.32	0.00	606.32	477.2	0	477.200	78.70
	Total	16	0	16	5609	0	5609	887.59	0.00	888.19	742.575	0	742.575	83.61
	Keshavpuram													
11	EE(M)-KPZ-I	15	0	15	7880	0	7880	571.03	0.00	571.03	482.93	46.975	529.505	92.80
12	EE(M)-KPZ-II	22	0	22	14272	0	14272	2325.49	0.00	2325.49	2274.85	16.13	2290.980	98.52
	Total	37	0	37	22152	0	22152	2896.52	0.00	2896.52	2757.78	63.105	2820.885	97.39
	Grand Total	189	5	194	110610	5390	116000	10453.69	395.93	10849.62	10023.365	168.215	10191.580	93.93

Percentage of de-silting of Nallah = 98%
Percentage of silt removed = 93.93%

SE(South East)PWD cum Nodal Officer

[Handwritten Signature]
Chief Engineer-II