



दिल्लीसरकार
GOVERNMENT OF DELHI
लोकनिर्माणविभाग
PUBLIC WORKS DEPARTMENT
फ्लाईओवरपरियोजनाअंचल एफ-1
FLYOVER PROJECT ZONE F-1
बारहवींमंजिल, पुलिसमुख्यालयइन्द्रप्रस्थ एस्टेट, नईदिल्ली
12th FLOOR, POLICE HEAD QUARTER, I.P. ESTATE,
NEW DELHI-110002
Tel. Off. : 011-23317926 Fax No. 23766924
e-mail: cepwdf1@gmail.com

**INSPECTION REPORT OF SARVAGYA KR. SRIVASTAVA, CHIEF
ENGINEER IN RESPECT OF FLYOVER ZONE (F-1)**

DATED 2.4.2014

Inspected the work of C/o Rotary over the Ghazipur drain at 3-level grade separator. The work has been delayed very badly by the agency. They have promised to complete the work by 20th April, 2014. EE, F-122 to ensure that the rotary is made operational by end of April 2014. PM, F-12 should ensure that the contractor is duly penalized for delay in execution of the work on his part.

Progress of work of construction of parking near Kotla Mubarakpur on Barapulla drain was also reviewed. The agency intimated that around 40 piles had been cast. PM, F-12 to press the agency for expediting the progress of work by immediately carrying out the routine load test on the piles and take up the construction of pile caps and the super-structure immediately.

**(Sarvagya Kr. Srivastava)
Chief Engineer (F-1)**

E-mail to:

1. PM, F-12
2. EE, F-122