

कार्यालय मुख्य अभियंता
भवन परियोजना अंचल बी-2
लो0नि0वि0 (दिल्ली सरकार)
दूसरा तल, एम.एस.ओ. भवन
आई.पी. एस्टेट, नई दिल्ली -2
दूरभाष-23319153,23724394
फैक्स-23324794



O/o Chief Engineer
Building Project Zone B-2
PWD (Govt. of NCT of Delhi)
2nd Floor, MSO Building
I.P. Estate, New Delhi - 2
Ph.:23319153, 23724394
Fax:23324794
E-mail: cepwddelhibpz2@gmail.com

**INSPECTION REPORT OF SARVAGYA KR. SRIVASTAVA, CHIEF
ENGINEER IN RESPECT OF BUILDING PROJECT ZONE, B-2**

DATED 28.4.2014

Held meeting with MS, LNJP hospital and concerned officers of PWD to review the progress of work being done in new OPD Block, surrounding areas and other places in LNJP hospital complex. Target date for completion of various activities has been fixed So that the new OPD building could be made functional after 15th May, 2014.

Progress of work at few places has gone slow after the visit of Hon'ble LG, this needs to be expedited. Few PWD officers are still not punctual and are coming to office late. EE, B-234 came for the meeting after 11 O'clock despite prior intimation of the meeting scheduled for 10 AM.

Action has to be taken by EE, B-231 as per discussion with the DJB officers regarding checking pressure between the ferrule of DJB and the inlet point of the underground tank.

Automation of entire water supply system has to be carried out. Plans for the same are to be prepared and finalized within next 10 days. A meeting/presentation on this was held in the office of undersigned on 26.4.14.

The work of demolition of Old Doctors Mess is going on at slow pace. EE to ensure that entire demolition is completed by 15.5.2014.

Hon'ble LG, Delhi during his visit to the new OPD complex on 15.3.2014 directed that cushioned top may be provided on granite top benches in the waiting area as the patients have to wait for long duration and it would be uncomfortable for patients to sit for long duration on hard benches. The samples of cushioned seat to be provided over granite top benches were seen and approved by the undersigned and Addl. MS, LNJP, Dr. Yogesh Sareen. The cushioning of the existing benches'also needs to be got completed by 15th May, 2014.

**(Sarvagya Kr. Srivastava)
Chief Engineer (B-2)**

Email to:

1. PM, B-23
2. PM, B-24

LNH OPD BLOCK : 28.04.2014 Review meeting

Activity	Who is responsible	Current status	Date of completion
1. Air condition ducts	Rajiv		31/5/14
2. Fire ducts			31/5/14
3. Gen furniture		200 Stidents 62 Sofas	30/5/14
4. Exam tables			
5. Exam curtains			7/5/14
6. Cupboards		90 + 20 cupboards.	5/5/14
7. Toilets (Gen Pub)			5/5/14
8. Toilet GF			14/5/14
9. Radiology GF			
10. Fire road			22/5/14
11. Fire clearance		Inspection to be done after 5th May.	7th May 2014 15th May 2014
12. Lifts			
13. token display			20/5/14.
14. Horticulture		Replenish by 30th May 15th May 2014	7/5/14 Next 20/5/14
15. Connecting corridor to Main OT			15/5/14
16. Grills			18/5/14
17. Rubble clearance			30/5/14
18. Hydrology plan for DJB			
19. Outside road pavement			31/5/14.
20. Demolition ODM/parking			15/5/14
21. Check telephone lines			5/5/14
22. Check computer lines			5/5/14.

(Royal La
Sample to be
shown today

Fast track

Sikka.

→ To be done

To See

→ Mr Jain to
discuss

→ Done to be
displayed

→ All PWD
employees to be
fluorinated

Inadequate staff. AE (C) only one.

Syrage

Amud 28/5/14
CEB2