



दिल्लीसरकार  
GOVERNMENT OF DELHI  
लोकनिर्माणविभाग  
PUBLIC WORKS DEPARTMENT  
फ्लाईओवरपरियोजनाअंचल एफ-1  
FLYOVER PROJECT ZONE F-1  
बारहवींमंजिल, पुलिसमुख्यालयइन्द्रप्रस्थ एस्टेट, नईदिल्ली  
12<sup>th</sup> FLOOR, POLICE HEAD QUARTER, I.P. ESTATE,  
NEW DELHI-110002  
Tel. Off. : 011-23317926 Fax No. 23766924  
e-mail:cepwdf1@gmail.com

**INSPECTION REPORT OF SARVAGYA KR. SRIVASTAVA, CHIEF  
ENGINEER IN RESPECT OF FLYOVER ZONE (F-1)**

**DATED 19.5.2014**

Inspected the work of C/o elevated road along Barapulla nallah in Phase-II and desilting of drain from NDMC Parking near INA Market to JLN Stadium. The water-way in this area has been cleared but more debris/excavated material is to be removed from the nallah bed. The work is in progress.

Site of car parking on the nallah near pedestrian bridge was also inspected. The agency constructing the car parking assured that the sub-structure of pile and pile cap would be completed by the end of May 2014 after which he would open the second span of the pedestrian bridge for flow of the water. At present, water is flowing through the other one span. The agency also assured that the super-structure i.e. the deck and the railing etc. would be completed by June 2014.

Entire waste and excavated material in this area is to be removed by 15<sup>th</sup> June, 2014 after which no work, which could obstruct the flow in the nallah during monsoon, would be carried out in the nallah bed.

In the afternoon, attended the meeting along with Project Managers and Executive Engineers in the office of Engineer-in-Chief who reviewed the works under planning stage as well as execution stage under this Zone

**(Sarvagya Kr. Srivastava)  
Chief Engineer (F-1)**

Email to:

PM, F-12