



दिल्लीसरकार  
GOVERNMENT OF DELHI  
लोकनिर्माणविभाग  
PUBLIC WORKS DEPARTMENT  
फ्लाईओवरपरियोजनाअंचल एफ-1  
FLYOVER PROJECT ZONE F-1  
बारहवींमंजिल, पुलिसमुख्यालयइन्द्रप्रस्थ एस्टेट, नईदिल्ली  
12<sup>th</sup> FLOOR, POLICE HEAD QUARTER, I.P. ESTATE,  
NEW DELHI-110002  
Tel. Off. : 011-23317926 Fax No. 23766924  
e-mail: [cepwdf1@gmail.com](mailto:cepwdf1@gmail.com)

**INSPECTION REPORT OF SARVAGYA KR. SRIVASTAVA, CHIEF  
ENGINEER IN RESPECT OF FLYOVER ZONE (F-1)**

**DATED 13.6.2014**

Held a meeting at the casting yard of the site of work of corridor improvement from Mangolpuri to Madhuban Chowk and Madhuban Chowk to Mukarba Chowk with the representatives of M/s ITD Cementation Ltd. with PM, F-13 and other officers of PWD.

There is improvement in the strength of labour and pace of work is picking up but the programme submitted by the agency to complete the work is not acceptable and the agency was asked to prepare revised programme so that the work could be finished by July/August 2015. The agency raised the issue of recovery due to price variation of steel. The matter has already been taken with DG, CPWD. PM, F-13 to check and pursue the matter with DG, CPWD for a decision in the matter. Minutes of the meeting being issued separately.

On my way back, inspected the work of corridor improvement from Mukarba Chowk to Wazirabad with PM, F-13 and other officers of PWD and M/s CEC. The work being executed in supplementary drain falling in the waterway has to be stopped and the waterway has to be cleared by 15<sup>th</sup> June, 2015. Few columns whose reinforcement is exposed need to be cast upto HFL before clearing the waterway. This needs to be expedited and waterway need to be cleared both at Bhalswa and Jagatpur.

In the afternoon, attended the Consultant Appointment Committee meeting chaired by Secretary, PWD(GNCTD).

**(Sarvagya Kr. Srivastava)  
Chief Engineer (F-1)**

Email to:

PM, F-13