

राष्ट्रीय राजधानी क्षेत्र दिल्ली सरकार
GOVT. OF NATIONAL CAPITAL TERRITORY OF DELHI
लोक निर्माण विभाग
PUBLIC WORKS DEPARTMENT

मुख्य अभियंता
लोक निर्माण विभाग, अंचल एम-2
दिल्ली सरकार, तृतीय तल,
एम. एस. ओ. भवन, आई. पी. एस्टेट,
नई दिल्ली-110002.

CHIEF ENGINEER-M2
PUBLIC WORKS DEPARTMENT
GNCTD, 3RD FLOOR, MSO BUILDING,
I.P. ESTATE, NEW DELHI - 110002.
Phone : 011-23319715 Fax : 011-23329880
E-Mail : cepwddelhimz2@gmail.com

संख्या 20(5)/2014/WA/CE M2/83

दिनांक 25.11.2014

Inspection Note

The roads under circle M-24, FOB at Khichripur and Dispensary at Shakarpur were inspected alongwith SE M-24 and EE/AE concerned on 14th Nov. 2014

1. Roads from ITO to ITO Chungi, M.B. Road, Geeta Colony Bridge and Link Road Opp. Akshardham were inspected and following were observed:-
 - (i) The cleaning were in progress and maintenance vans were put on work at Geeta Colony Bridge and M.B. Road.
 - (ii) Work of paining of the FOB's at Kishankunj and Geeta Colony were in progress Executive Engineer has been asked to put more resources so that work of painting could be expeditiously completed.
 - (iii) The Central Verge of Geeta Colony Bridge require more attention in removing malba /broken planter etc.
 - (iv) The road marking is required on M.B. Road for which EE M-241 has intimated that same is being taken on priority.

2. FOB at Khichripur

Though the work is in progress but progress is required to be accelerated as this work has been listed in the list of works to be inaugurated in Dec 2014. The Executive Engineer (Elect.) was also present and he has intimated that the procurement of lifts have already been taken and the same are likely to be reach by another ten days. Executive Engineer M-212 has been asked to take all the activities i.e. casting of steps, fixing of the granite on steps and cladding,

procurement for ACP panel and removal of surplus materials etc. on priority. SE M-24 and EE M-253 have been asked to make all efforts to ensure that the work is completed by 1st week of December 2014.

3. Dispensary at Shakarpur

The civil work of dispensary, except development works (which are in progress) are completed and only final finishing are to be taken. The concerned EE has been asked to take up to all the activities of final finishing and ensure that the work is completed by 1st week of December 2014, as this work may also be taken for inauguration in the Month of Dec. 2014. EE M-253 and EE M-242 have intimated the electrical connection and water connection for the building also been applied.


(Deepak Panwar)
Chief Engineer

Copy to:

1. E-in-C, PWD, 12th Floor, MSO Building, for information
2. Superintending Engineer Maintenance Circle M-24, GNCTD, Western Bank, Lok Nayak Setu, I.P. Estate, New Delhi - 110002
3. Superintending Engineer (Elect) PWD Circle M-25 4th Floor, MSO Building, I.P. Estate, New Delhi - 110002.
4. Executive Engineer M-212, GNCTD Patparganj Near Mother Dairy Delhi - 91
5. Executive Engineer (Elect.) M-253 GNCTD, Delhi Sectt. 2nd Floor, I.P. Estate, New Delhi - 110002


Chief Engineer

ok